

Russo Construction Services

38 Boulder Drive

Pittsburgh, PA 15239

RE: Invoice

Invoice for ~~June~~^{July} 2012 services as per contract:

Total: \$5,833.00

Dennis M. Russo

Application and Certificate for Payment Construction Manager-Adviser Edition

TO OWNER: PLUM BOROUGH SCHOOL DISTRICT 900 ELECKER ROAD PLUM, PENNSYLVANIA 15239	PROJECT: NEW PIVIK ELEMENTARY SCHOOL SCHOOL ROAD PITTSBURGH, PA. 15239	APPLICATION NO: # 16 PERIOD TO: 6/30/2012	Distribution to: OWNER ☐ CONSTRUCTION MANAGER ☐ ARCHITECT ☐ CONTRACTOR ☐ FIELD ☐ ☐
FROM CONTRACTOR: GITO INC., d/b/a NELLO CONSTRUCTION CO 100 HOUSTON SQUARE CANONSBURG, PA 15317	VIA CONSTRUCTION MANAGER: MASSARO CM SERVICES LLC	CONTRACT DATE: 4/12/2011 PROJECT NOS: / /	
CONTRACT FOR: GENERAL CONSTRUCTION	VIA ARCHITECT: CDI ARCHITECTS GROUP LLC dba L.R.KIMBALL ARCHITECTURES		

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 14,096,400.00
2. Net change by Change Orders	\$ 316,280.35
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$ 14,412,680.35
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 13,064,272.71
5. RETAINAGE:	
a. 5% % of Completed Work (Column D + E on G703)	\$ 653,213.55
b. 5% % of Stored Material (Column F on G703)	\$ 0.00
Total Retainage (Lines 5a + 5b or Total in Column I of G703) ..	\$ 653,213.55
6. TOTAL EARNED LESS RETAINAGE	\$ 12,411,059.16
(Line 4 Less Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$ 11,542,660.39
(Line 6 from prior Certificate)	
8. CURRENT PAYMENT DUE	\$ 868,398.77
9. BALANCE TO FINISH, INCLUDING RETAINAGE	
(Line 3 less Line 6)	\$ 2,001,621.19

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 353054.05	\$ -61072.79
Total approved this Month	\$ 24549.09	\$ -250.00
TOTALS	\$ 377603.14	\$ -61322.79
NET CHANGES by Change Order	\$ 316280.35	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: _____ Date: _____
 State of: PENNSYLVANIA
 County of: WASHINGTON
 Subscribed and sworn to before me this _____ day of _____
 Notary Public: _____
 My Commission expires: _____

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ _____
 (Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

CONSTRUCTION MANAGER: MASSARO CM SERVICES LLC

By: _____ Date: _____

ARCHITECT: CDI ARCH. GROUP dba KIMBALL-ARCH.

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G702/CMa™ – 1992. Copyright © 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G703, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column J on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-172400016
APPLICATION DATE: 6/30/2012
PERIOD TO: 11-1724
ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
001	BONDS	111,976.75	111,976.75			111,976.75	100.00		4,146.48
002	GENERAL REQUIREMENTS	422,503.93	335,362.18	30,000.00		365,362.18	86.48	57,141.75	19,729.93
003	TEMP.SITE FENCE	6,870.00	4,809.00	2,061.00		6,870.00	100.00		343.50
004	CLOSEOUT DOCUMENTS	9,850.00						9,850.00	
005	SITE DEMOLITION	10,450.00	10,450.00			10,450.00	100.00		522.50
006	CLEARING&GRUBBING	52,250.00	52,250.00			52,250.00	100.00		2,612.50
007	STRIP TOPSOIL	62,700.00	62,700.00			62,700.00	100.00		3,135.00
008	EROSION CONTROL	54,340.00	54,340.00			54,340.00	100.00		2,717.00
009	GRAVEL RD TO WELL	15,675.00						15,675.00	
010	BULK CUT FILL	663,575.00	630,396.25	19,907.25		650,303.50	98.00	13,271.50	32,514.75
011	RESPREAD TOPSOIL	20,900.00	15,675.00	4,180.00		19,855.00	95.00	1,045.00	992.75
012	SLOPE SEEDING/MATTG	50,369.00	3,022.14			3,022.14	6.00	47,346.86	151.10
013	SITE WATER/FIRE	93,214.00	93,214.00			93,214.00	100.00		4,660.70
014	SITE GAS	24,662.00	24,662.00			24,662.00	100.00		1,233.10
015	SITE STORM	194,579.00	190,687.42			190,687.42	98.00	3,891.58	9,534.37
016	SITE SANITARY	30,514.00	30,514.00			30,514.00	100.00		1,525.70
017	EXC.BK FILL CURB/WLKS	15,048.00	15,048.00			15,048.00	100.00		752.40
018	FTG EXC/BKFL/DRNS	35,844.00	35,844.00			35,844.00	100.00		1,792.20
019	CM TRAILER AREA	15,571.00	15,571.00			15,571.00	100.00		778.55
020	EXC.LOWER PRK LOT 012	10,450.00						10,450.00	
021	ASPHALT PVG RDWYS	193,848.00		85,293.12		85,293.12	44.00	108,554.88	4,264.66
022	ASPHALT PVG PRKG	129,235.00						129,235.00	
023	LINE STRIPPING	1,338.00						1,338.00	
024	WHEEL STOPS	157.00						157.00	
025	ASPHALT CURBS	8,047.00						8,047.00	

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

11-172400016
APPLICATION NO: 6/30/2012
APPLICATION DATE:
PERIOD TO: 11-1724
ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
026	CHLINK FENCE&GATES	33,609.00						33,609.00	
027	VEHICULAR GATE	2,339.00						2,339.00	
028	FINE GRADE & SEEDG	45,249.00						45,249.00	
029	PLANTS & SHRUBS	107,844.00	16,284.44	26,853.16		43,137.60	40.00	64,706.40	2,156.88
030	GRAVEL SURFACING 'B'	2,613.00						2,613.00	
031	LAWN MAINTENANCE	1,045.00						1,045.00	
032	REBAR CONC A	17,645.00	17,645.00			17,645.00	100.00		882.25
033	REBAR CONC B	9,360.00	9,360.00			9,360.00	100.00		468.00
034	REBAR CONC C	11,993.00	11,993.00			11,993.00	100.00		599.65
035	REBAR CONC D	9,360.00	9,360.00			9,360.00	100.00		468.00
036	REBAR MASONRY	26,020.00	26,020.00			26,020.00	100.00		1,301.00
037	INSTL REBAR CONC.	27,617.00	27,617.00			27,617.00	100.00		1,380.85
038	CONC. SIDEWALKS	68,931.00	55,144.80	13,786.20		68,931.00	100.00		3,446.55
039	CONC. DEEP CURBS	40,561.00	32,448.80	8,112.20		40,561.00	100.00		2,028.05
040	CONC. PAD 2/ L511	2,193.00	2,193.00			2,193.00	100.00		109.65
041	CONC.FROST ENTY SLAB	14,603.00	14,603.00			14,603.00	100.00		730.15
042	CONC.EXT.SIGN FTG	1,031.00	1,031.00			1,031.00	100.00		51.55
043	CONC.@PIPE BOLLARDS	1,763.00						1,763.00	
044	CONC.ELEVATOR PIT	6,418.00	6,418.00			6,418.00	100.00		320.90
045	CONC.METL PAN STRS	3,815.00	3,815.00			3,815.00	100.00		190.76
046	CONC.FTGS & PIERS"A"	75,002.00	75,002.00			75,002.00	100.00		3,750.10
047	CONC. S.O.G."A"	111,072.00	111,072.00			111,072.00	100.00		5,553.60
048	CONC S.O.D."A"	41,312.00	41,312.00			41,312.00	100.00		2,065.60
049	CONC.FTG & PIERS"B"	47,135.00	47,135.00			47,135.00	100.00		2,356.75
050	CONC S.O.G."B"	50,882.00	50,882.00			50,882.00	100.00		2,544.10

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA Document G703™ – 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

11-172400016

APPLICATION DATE:

6/30/2012

PERIOD TO:

11-1724

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
051	CONC.S.O.D. "B"	40,446.00	40,446.00			40,446.00	100.00		2,022.30
052	CONC.FTGS & PIERS "C"	61,844.00	61,844.00			61,844.00	100.00		3,092.20
053	CONC S.O.G. "C"	76,390.00	76,390.00			76,390.00	100.00		3,819.50
054	CONC S.O.D. "C"	19,508.00	19,508.00			19,508.00	100.00		975.40
055	CONC.FTGS & PIERS "D"	37,045.00	37,045.00			37,045.00	100.00		1,852.25
056	CONC S.O.G. "D"	48,970.00	48,970.00			48,970.00	100.00		2,448.50
057	CONC S.O.D. "D"	40,600.00	40,600.00			40,600.00	100.00		2,030.00
058	CMU TO GRADE A	57,182.00	57,182.00			57,182.00	100.00		2,859.10
059	CMU TO GRADE B	41,006.00	41,006.00			41,006.00	100.00		2,050.30
060	CMU TO GRADE C	39,501.00	39,501.00			39,501.00	100.00		1,975.05
061	CMU TO GRADE D	50,411.00	50,411.00			50,411.00	100.00		2,520.55
062	INT.MASONRY A	300,960.00	300,960.00			300,960.00	100.00		15,048.00
063	INT. MASONRY B	131,670.00	131,670.00			131,670.00	100.00		6,583.50
064	INT.MASONRY C	235,125.00	235,125.00			235,125.00	100.00		11,756.26
065	INT.MASONRY D	115,995.00	115,995.00			115,995.00	100.00		5,799.75
066	EXT.MASON/VENEER A	158,088.00	158,088.00			158,088.00	100.00		7,904.40
067	EXT.MASON/VENEER B	217,762.00	217,762.00			217,762.00	100.00		10,888.10
068	EXT.MASON/VENEER C	138,933.00	138,933.00			138,933.00	100.00		6,946.65
069	EXT.MASON/VENEER D	217,762.00	217,762.00			217,762.00	100.00		10,888.10
070	MASONRY ACESSY A	12,540.00	12,540.00			12,540.00	100.00		627.00
071	MASONRY ACESSY B	9,719.00	9,719.00			9,719.00	100.00		485.95
072	MAONSTRY ACESSY C	10,241.00	10,241.00			10,241.00	100.00		512.05
073	MASONRY ACESSY D	9,301.00	9,301.00			9,301.00	100.00		465.05
074	MASONRY COATING	4,180.00	4,180.00			4,180.00	100.00		209.00
075	STRUCT STL - A	195,971.00	195,971.00			195,971.00	100.00		9,798.54

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1983, 1985, 1986, 1987, 1990, 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

11-172400016

APPLICATION DATE:

6/30/2012

PERIOD TO:

ARCHITECT'S PROJECT NO:

11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G ÷ C)		
076	STRUCT STL - B	298,099.00	298,099.00			298,099.00	100.00		14,904.94
077	STRUCT STL - C	198,731.00	198,731.00			198,731.00	100.00		9,936.54
078	STRUCT STL - D	295,338.00	295,338.00			295,338.00	100.00		14,766.89
079	STEEL JOISTS - A	6,740.00	6,740.00			6,740.00	100.00		337.00
080	STEEL JOISTS - B	19,907.00	19,907.00			19,907.00	100.00		995.35
081	STEEL JOISTS - C	6,740.00	6,740.00			6,740.00	100.00		337.00
082	STEEL JOISTS - D	19,907.00	19,907.00			19,907.00	100.00		995.35
083	STEEL DECK - A	15,727.00	15,727.00			15,727.00	100.00		786.35
084	STEEL DECK - B	46,450.00	46,450.00			46,450.00	100.00		2,322.50
085	STEEL DECK - C	15,727.00	15,727.00			15,727.00	100.00		786.35
086	STEEL DECK - D	46,450.00	46,450.00			46,450.00	100.00		2,322.50
087	ERECTION - A	38,548.00	38,548.00			38,548.00	100.00		1,927.40
088	ERECTION - B	58,639.00	58,639.00			58,639.00	100.00		2,931.95
089	ERECTION - C	39,090.32	39,090.32			39,090.32	100.00		1,954.52
090	ERECTION - D	58,093.00	58,093.00			58,093.00	100.00		2,904.65
091	MISC.METAL-A	1,030.00	515.00	515.00		1,030.00	100.00		51.50
092	MISC.METAL-C	3,609.00	515.00	3,094.00		3,609.00	100.00		180.45
093	METAL STAIRS-A	5,674.00	5,674.00			5,674.00	100.00		283.70
094	METAL STAIRS-B	5,715.00	5,715.00			5,715.00	100.00		285.75
095	METAL STAIRS-C	5,932.00	5,932.00			5,932.00	100.00		296.60
096	METAL STAIRS-D	5,715.00	5,715.00			5,715.00	100.00		285.75
097	RAILINGS-A	5,383.00	5,383.00			5,383.00	100.00		269.15
098	RAILINGS-B	5,552.00	4,996.80	555.20		5,552.00	100.00		277.60
099	RAILINGS-C	4,338.00		4,338.00		4,338.00	100.00		216.90
100	RAILINGS-D	4,507.00	4,507.00			4,507.00	100.00		225.35

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1983, 1985, 1986, 1987, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-172400016
APPLICATION DATE: 6/30/2012
PERIOD TO:
ARCHITECT'S PROJECT NO: 11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
101	ROOF BLOCKING-A	17,481.00	17,481.00			17,481.00	100.00		874.05
102	INT.BLOCKING-A	2,750.00	2,750.00			2,750.00	100.00		137.50
103	ROOF BLOCKING-B	11,210.00	11,210.00			11,210.00	100.00		560.50
104	ROOF BLOCKING-C	11,900.00	11,900.00			11,900.00	100.00		595.00
105	INT.BLOCKING-C	3,736.00	3,736.00			3,736.00	100.00		186.80
106	ROOF BLOCKING-D	11,262.00	11,262.00			11,262.00	100.00		563.10
107	METAL PANEL-MAT	156,750.00	156,750.00			156,750.00	100.00		7,837.49
108	METAL PNL FLASHING	5,225.00	5,225.00			5,225.00	100.00		261.25
109	MTL PNL EXTRUSIONS	10,450.00	10,450.00			10,450.00	100.00		522.50
110	METAL PANELS-LAB	52,250.00	52,250.00			52,250.00	100.00		2,612.51
112	ROOFING-A	206,309.00	206,309.00			206,309.00	100.00		10,315.44
113	ROOFING-B	93,000.00	93,000.00			93,000.00	100.00		4,650.00
114	ROOFING-C	142,706.00	142,706.00			142,706.00	100.00		7,135.31
115	ROOFING-D	104,317.00	104,317.00			104,317.00	100.00		5,215.86
116	SHEET MTL "A"	19,563.00	19,563.00			19,563.00	100.00		978.16
117	SHEET MTL "B"	8,819.00	8,819.00			8,819.00	100.00		440.96
118	SHEET MTL "C"	13,532.00	13,532.00			13,532.00	100.00		676.60
119	SHEET MTL "D"	8,768.00	8,768.00			8,768.00	100.00		438.40
120	ROOF HATCH ASSEM.	11,176.00	11,176.00			11,176.00	100.00		558.80
121	ROOF WARRANTIES	1,045.00	1,045.00			1,045.00	100.00		52.25
122	JOINT SEALANTS	23,816.00	14,289.60			14,289.60	60.00	9,526.40	714.48
123	H M FRAMES "A"	6,097.00	6,097.00			6,097.00	100.00		304.85
124	H M FRAMES "B"	3,249.00	3,249.00			3,249.00	100.00		162.45
125	H M FRAMES "C"	3,249.00	3,249.00			3,249.00	100.00		162.45
126	H M FRAMES "D"	2,846.00	2,846.00			2,846.00	100.00		142.30

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-172400016
APPLICATION DATE: 6/30/2012
PERIOD TO:
ARCHITECT'S PROJECT NO: 11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
127	MTL.DRS & HDW "A"	2,614.00	2,614.00			2,614.00	100.00		130.70
128	MTL.DRS & HDW "C"	3,920.00	3,920.00			3,920.00	100.00		196.00
129	WOOD DRS&HDW "A"	55,272.00	55,272.00			55,272.00	100.00		2,763.60
130	WOOD DRS&HDW "B"	30,034.00	30,034.00			30,034.00	100.00		1,501.70
131	WOOD DRS&HDW "C"	25,445.00	25,445.00			25,445.00	100.00		1,272.25
132	WOOD DRS&HDW "D"	26,592.00	26,592.00			26,592.00	100.00		1,329.60
133	ALUM/FRP HDWARE	17,099.00	17,099.00			17,099.00	100.00		854.95
134	SET H.M. FRMS-A	8,657.00	8,657.00			8,657.00	100.00		432.86
135	SET H.M. FRMS -B	4,722.00	4,722.00			4,722.00	100.00		236.11
136	SET H.M. FRMS-C	4,722.00	4,722.00			4,722.00	100.00		236.10
137	SET H.M. FRMS-D	4,131.00	4,131.00			4,131.00	100.00		206.55
138	SET H.M.DOORS-A	393.00						393.00	
139	SET H.M.DOORS-C	590.00						590.00	
140	SET WOOD DOORS-A	9,247.00		2,311.75		2,311.75	25.00	6,935.25	115.59
141	SET WOOD DOORS-B	5,115.00		4,603.50		4,603.50	90.00	511.50	230.18
142	SET WOOD DOORS-C	4,329.00						4,329.00	
143	SET WOOD DOORS-D	4,526.00		4,073.40		4,073.40	90.00	452.60	203.67
144	FRP DRS & FRMS "A"	8,883.00	8,883.00			8,883.00	100.00		444.15
145	FRP DRS & FRMS "C"	5,748.00	5,748.00			5,748.00	100.00		287.40
146	ALUM.ENT/STOREFRNT"A"	49,115.00	49,115.00			49,115.00	100.00		2,455.75
147	ALUM.ENT/STOREFRNT"B"	4,180.00	4,180.00			4,180.00	100.00		209.00
148	ALUM.ENT/STOREFRNT"C"	21,945.00	21,945.00			21,945.00	100.00		1,097.26
149	ALUM.ENT/STOREFRNT"D"	4,180.00	4,180.00			4,180.00	100.00		209.00
150	STR.POLYCARB PNLS-A	16,720.00	16,720.00			16,720.00	100.00		836.00
151	ALUM.WINDOWS-A	38,404.00	38,404.00			38,404.00	100.00		1,920.20

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-172400016
APPLICATION DATE: 6/30/2012
PERIOD TO:
ARCHITECT'S PROJECT NO: 11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
152	ALUM.WINDOWS-B	89,609.00	89,609.00			89,609.00	100.00		4,480.45
153	ALUM.WINDOWS-C	38,404.00	38,404.00			38,404.00	100.00		1,920.20
154	ALUM.WINDOWS-D	89,609.00	89,609.00			89,609.00	100.00		4,480.46
155	GLASS GLAZING-A	4,180.00		2,508.00		2,508.00	60.00	1,672.00	125.40
156	GLASS GLAZING-B	2,090.00		1,254.00		1,254.00	60.00	836.00	62.70
157	GLASS GLAZING-C	4,180.00		2,508.00		2,508.00	60.00	1,672.00	125.40
158	GLASS GLAZING-D	2,090.00		1,254.00		1,254.00	60.00	836.00	62.70
159	ALUM.WARRANTIES	1,045.00						1,045.00	
160	O H COILING GRILLES	14,630.00		14,630.00		14,630.00	100.00		731.50
161	C F MTL FRMS MOB	6,270.00	6,270.00			6,270.00	100.00		313.50
162	C F MTL FRMS ENGRING	2,090.00	2,090.00			2,090.00	100.00		104.50
163	GFRC -A	5,225.00	3,135.00	209.00		3,344.00	64.00	1,881.00	167.21
164	GFRC -B	4,180.00	2,090.00	209.00		2,299.00	55.00	1,881.00	114.95
165	GFRC -D	2,090.00	1,045.00	104.50		1,149.50	55.00	940.50	57.49
166	C F MTL FRMING - A	15,048.00	15,048.00			15,048.00	100.00		752.40
167	C F MTL FRMING - B	4,807.00	4,807.00			4,807.00	100.00		240.35
168	C F MTL FRMING - C	12,958.00	12,958.00			12,958.00	100.00		647.90
169	C F MTL FRMING - D	4,807.00	4,807.00			4,807.00	100.00		240.35
170	EXT SHEATHING -A	6,270.00	6,270.00			6,270.00	100.00		313.50
171	EXT SHEATHING -C	4,180.00	4,180.00			4,180.00	100.00		209.00
172	INSULATION - A	6,270.00	6,270.00			6,270.00	100.00		313.50
173	INSULATION - C	2,090.00	2,090.00			2,090.00	100.00		104.50
174	DAFS - A	4,703.00	3,339.13			3,339.13	71.00	1,363.87	166.96
175	DAFS - C	4,703.00	3,762.40			3,762.40	80.00	940.60	188.13
176	MTL FRAMING - A	46,503.00	46,503.00			46,503.00	100.00		2,325.15

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-172400016
APPLICATION DATE: 6/30/2012
PERIOD TO:
ARCHITECT'S PROJECT NO: 11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + B)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
177	MTL FRAMING - B	6,531.00	6,531.00			6,531.00	100.00		326.55
178	MTL FRAMING - C	11,495.00	11,495.00			11,495.00	100.00		574.76
179	MTL FRAMING - D	6,531.00	6,531.00			6,531.00	100.00		326.55
180	DRYWALL - A	29,783.00	29,783.00			29,783.00	100.00		1,489.16
181	DRYWALL - B	5,225.00	5,225.00			5,225.00	100.00		261.25
182	DRYWALL - C	9,928.00	9,928.00			9,928.00	100.00		496.40
183	DRYWALL - D	5,225.00	5,225.00			5,225.00	100.00		261.25
184	FINISH DRYWALL - A	12,227.00	9,414.79	2,812.21		12,227.00	100.00		611.35
185	FINISH DRYWALL - B	2,142.00	2,142.00			2,142.00	100.00		107.10
186	FINISH DRYWALL - C	4,389.00	1,887.27	2,501.73		4,389.00	100.00		219.46
187	FINISH DRYWALL - D	2,142.00	2,142.00			2,142.00	100.00		107.10
188	GRFG - A	7,315.00	7,022.40	292.60		7,315.00	100.00		365.75
189	GRFG - B	2,090.00	2,090.00			2,090.00	100.00		104.51
190	GRFG - C	5,225.00	5,225.00			5,225.00	100.00		261.26
191	GRFG - D	6,270.00	6,270.00			6,270.00	100.00		313.51
192	ACT GRID - A	18,810.00	18,810.00			18,810.00	100.00		940.51
193	ACT GRID - B	15,675.00	15,675.00			15,675.00	100.00		783.75
194	ACT GRID - C	13,585.00	13,177.45	407.55		13,585.00	100.00		679.26
195	ACT GRID - D	15,675.00	15,675.00			15,675.00	100.00		783.75
196	ACT TILE - A	16,720.00	16,720.00			16,720.00	100.00		836.00
197	ACT TILE - B	18,810.00	15,800.40	2,445.30		18,245.70	97.00	564.30	912.30
198	ACT TILE - C	13,585.00	8,422.70			8,422.70	62.00	5,162.30	421.14
199	ACT TILE - D	17,765.00	14,744.95			14,744.95	83.00	3,020.05	737.25
200	ACT PANELS - A	7,315.00						7,315.00	
201	ACT PANELS - C	2,090.00						2,090.00	

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1976, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-172400016
APPLICATION DATE: 6/30/2012
PERIOD TO:
ARCHITECT'S PROJECT NO: 11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + I)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
202	CERAMIC TILE - A	11,963.00	3,734.85	8,228.15		11,963.00	100.00		598.15
203	CERAMIC TILE - B	4,282.00	2,740.48	1,541.52		4,282.00	100.00		214.10
204	CERAMIC TILE - C	16,148.00	7,266.60	8,881.40		16,148.00	100.00		807.40
205	TERRAZZO FLR - A	59,169.00		47,335.20		47,335.20	80.00	11,833.80	2,366.76
206	TERRAZZO FLR - C	1,442.00		1,153.60		1,153.60	80.00	288.40	57.68
207	WOOD FLOORING	51,304.00	35,399.76	15,904.24		51,304.00	100.00		2,565.20
208	WOOD FLOOR BASE	2,174.00	1,956.60			1,956.60	90.00	217.40	97.83
209	WOOD FLR GAME LINES	836.00		836.00		836.00	100.00		41.80
210	WOOD FLR WARRANTY	549.00						549.00	
211	RESINOUS FLRING	25,080.00		25,080.00		25,080.00	100.00		1,254.00
212	RESIL BASE & ACCSY -A	8,411.00						8,411.00	
213	RESIL BASE & ACCSY- B	6,775.00						6,775.00	
214	RESIL BASE & ACCSY-C	5,193.00						5,193.00	
215	RESIL BASE & ACCSY -D	6,896.00						6,896.00	
216	RESIL FLOORING - A	13,781.00	8,406.41	3,307.44		11,713.85	85.00	2,067.15	585.69
217	RESIL FLOORING - B	23,900.00	21,510.00			21,510.00	90.00	2,390.00	1,075.50
218	RESIL FLOORING - C	12,526.00	7,640.86	3,006.24		10,647.10	85.00	1,878.90	532.35
219	RESIL FLOORING - D	19,510.00	17,559.00			17,559.00	90.00	1,951.00	877.96
220	CARPET - A	22,137.00	13,503.57	5,312.88		18,816.45	85.00	3,320.55	940.82
221	PAINTING - A	31,402.00	27,633.76	2,512.16		30,145.92	96.00	1,256.08	1,507.29
222	PAINTING - B	15,727.00	15,097.92			15,097.92	96.00	629.08	754.90
223	PAINTING - C	15,675.00	8,821.25	5,486.25		14,107.50	90.00	1,567.50	705.38
224	PAINTING - D	17,399.00	16,355.06			16,355.06	94.00	1,043.94	817.75
225	PAINTING EXTERIOR	1,306.00						1,306.00	
226	VISUAL DISPLAY BRDS	27,693.00		27,693.00		27,693.00	100.00		1,384.65

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column F on Contracts where variable retainage for line items may apply.

11-172400016
APPLICATION NO: 6/30/2012
APPLICATION DATE:
PERIOD TO:
ARCHITECT'S PROJECT NO: 11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
227	DISPLAY CASES	35,008.00						35,008.00	
228	PROJECT SIGNS	402.00						402.00	
229	SIGNAGE - A	2,094.00						2,094.00	
230	SIGNAGE - B	1,086.00						1,086.00	
231	SIGNAGE - C	1,164.00						1,164.00	
232	SIGNAGE - D	970.00						970.00	
233	METAL LETTERS	8,747.00						8,747.00	
234	TRAFFIC SIGNAGE	3,626.00						3,626.00	
235	PLAQUE	1,348.00						1,348.00	
236	TOILET ACCESSRY	18,377.00	18,377.00			18,377.00	100.00		918.85
237	INSTL TOILET ACCESSRY	2,290.00		2,290.00		2,290.00	100.00		114.50
238	TOILET PARTITIONS	17,274.00	17,274.00			17,274.00	100.00		863.70
239	INSTL TOILET PARTS.	4,580.00	4,122.00	458.00		4,580.00	100.00		229.00
240	CUBICAL CURTAINS	1,429.00		828.82		828.82	58.00	600.18	41.44
241	ENTRANCE MATS	5,393.00	5,393.00			5,393.00	100.00		269.65
242	FIRE EXT/CABINETS	3,868.00	2,552.88	1,315.12		3,868.00	100.00		193.40
243	LOCKERS	1,146.00		1,146.00		1,146.00	100.00		57.30
244	MAIL BOXES	5,105.00		5,105.00		5,105.00	100.00		255.25
245	FLAG POLE	4,218.00	2,530.80	1,687.20		4,218.00	100.00		210.90
246	PROJECTION SCRNS	10,013.00		10,013.00		10,013.00	100.00		500.65
247	FS1 WALK-IN FREEZER	21,832.00	21,832.00			21,832.00	100.00		1,091.60
248	FS3 SHELVING	5,349.00	5,349.00			5,349.00	100.00		267.45
249	FS4 DUNNAGE RACK	390.00	390.00			390.00	100.00		19.50
250	FS5 WORKCOUNTER	727.00	727.00			727.00	100.00		36.35
251	FS6 UTILITY CART	2,021.00	2,021.00			2,021.00	100.00		101.05

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-172400016
APPLICATION DATE: 6/30/2012
PERIOD TO:
ARCHITECT'S PROJECT NO: 11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
252	FS8 WORK TABLE	4,590.00	4,590.00			4,590.00	100.00		229.50
253	FS9 UTENSIL RACK	1,150.00		1,150.00		1,150.00	100.00		57.50
254	FS10 POWER POLE	14,932.00	14,932.00			14,932.00	100.00		746.60
255	FS11 RACK	1,065.00	1,065.00			1,065.00	100.00		53.25
256	FS13 PREP TBL/SINK	4,823.00						4,823.00	
257	FS14 WALL SHELF	459.00		459.00		459.00	100.00		22.95
258	FS16 HAND SINK	538.00	538.00			538.00	100.00		26.90
259	FS19 MIXER	8,410.00	8,410.00			8,410.00	100.00		420.50
260	FS20-WORK TABLE	1,217.00	1,217.00			1,217.00	100.00		60.85
261	FS21 WORK TABLE	2,073.00	2,073.00			2,073.00	100.00		103.65
262	FS22 MICROWAVE	752.00	752.00			752.00	100.00		37.60
263	FS23 POWER POLE	4,977.00	4,977.00			4,977.00	100.00		248.85
264	FS24 HOT PLATE	4,266.00	4,266.00			4,266.00	100.00		213.30
265	FS25 KETTLE	9,906.00	9,906.00			9,906.00	100.00		495.30
266	FS26 CONVECTION OVEN	9,825.00	9,825.00			9,825.00	100.00		491.25
267	FS27 COMBI OVEN	31,090.00	31,090.00			31,090.00	100.00		1,554.50
268	FS28 VENTILATOR	14,351.00	14,351.00			14,351.00	100.00		717.55
269	FS29 FIRE SUPPRESS SYS	2,419.00						2,419.00	
270	FS30 HOT FOOD HOLDG	2,674.00	2,674.00			2,674.00	100.00		133.70
271	FS31 BUN PAN	1,488.00	1,488.00			1,488.00	100.00		74.40
272	FS34 HOT ROOF HOLDG	6,950.00	6,950.00			6,950.00	100.00		347.50
273	FS35 REFRIGERATOR	16,878.00	16,878.00			16,878.00	100.00		843.90
274	FS36 WORK TABLE	1,260.00	1,260.00			1,260.00	100.00		63.00
275	FS37 HAND SINK	792.00	792.00			792.00	100.00		39.60
276	FS38-FREEZER	5,231.00	5,231.00			5,231.00	100.00		261.55

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-172400016
APPLICATION DATE: 6/30/2012
PERIOD TO: 11-1724
ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+B+F)	% (G ÷ C)		
277	FS40 UTILITY CART	766.00	766.00			766.00	100.00		38.30
278	FS41 MILK CABINET	4,150.00	4,150.00			4,150.00	100.00		207.50
279	FS42 TRAY DISPENSER	5,681.00	5,681.00			5,681.00	100.00		284.05
280	FS43 SERVING COUNTER	28,658.00	11,463.20	2,865.80		14,329.00	50.00	14,329.00	716.45
281	FS44 DROP IN UNIT	4,407.00	4,407.00			4,407.00	100.00		220.35
282	FS45 FROST TOP	3,988.00	3,988.00			3,988.00	100.00		199.40
283	FS46 HEAT LAMP	3,006.00	3,006.00			3,006.00	100.00		150.30
284	FS47 ICE CREAM DISP	4,306.00	4,306.00			4,306.00	100.00		215.30
285	FS49 CONDIMENT CTR	4,598.00		2,299.00		2,299.00	50.00	2,299.00	114.95
286	FS50 REFG COLD PAN	2,098.00	2,098.00			2,098.00	100.00		104.90
287	FS54 SOILED DISH TABLE	4,724.00						4,724.00	
288	FS55 DISH WASHER	18,302.00	18,302.00			18,302.00	100.00		915.10
289	FS56 CLEAN DISH TABLE	2,971.00		2,971.00		2,971.00	100.00		148.55
290	FS57 HOSE REEL	1,019.00	1,019.00			1,019.00	100.00		50.95
291	FS58 POT/PAN RACK	789.00	789.00			789.00	100.00		39.45
292	FS59 SCULLERY SINK	4,143.00						4,143.00	
293	FS60 WASH/DRYER	1,254.00	1,254.00			1,254.00	100.00		62.70
294	FS63 S/S ENCLOSURE	608.00						608.00	
295	SET F S EQUIPMENT	5,434.00						5,434.00	
296	FS EQ STARTUP/TRNING	627.00						627.00	
297	FS EQ MANUAL/WARRNTY	535.00						535.00	
298	FS EQ SUBMITTALS	1,306.00	1,306.00			1,306.00	100.00		65.30
299	BASKETBALL EQUIP-M	22,377.00	22,377.00			22,377.00	100.00		1,118.85
300	BASKETBALL EQUIP-L	5,960.00	5,960.00			5,960.00	100.00		298.00
301	DIVIDER CURTAIN-M	4,492.00	4,492.00			4,492.00	100.00		224.60

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

11-172400016
 APPLICATION NO: 6/30/2012
 APPLICATION DATE:
 PERIOD TO:
 ARCHITECT'S PROJECT NO: 11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G + C)		
302	DIVIDER CURTAIN-L	2,048.00		2,048.00		2,048.00	100.00		102.40
303	VOLLEYBALL-EQ-M	1,370.00	1,370.00			1,370.00	100.00		68.50
304	VOLLEYBALL EQ-L	94.00		84.60		84.60	90.00	9.40	4.23
305	WALL PADS - M	9,605.00	9,605.00			9,605.00	100.00		480.25
306	WALL PADS - L	2,384.00						2,384.00	
307	PHYSICAL ED EQ-MAT	160.00	160.00			160.00	100.00		8.00
308	PHYSICAL ED EQ-LAB	99.00						99.00	
309	EXT.BASKETBALL EQ-M	1,940.00	1,940.00			1,940.00	100.00		97.00
310	EXT BASKETBALL EQ-L	1,489.00						1,489.00	
311	BLEACHERS-MAT	9,520.00						9,520.00	
312	BLEACHERS-LAB	1,868.00						1,868.00	
313	SCOREBOARDS-MAT	4,624.00						4,624.00	
314	SCOREBOARDS-LAB	556.00						556.00	
315	GYM EQ START-UP	1,250.00	1,250.00			1,250.00	100.00		62.50
316	VOLLEYBALL SLEEVES	180.00	180.00			180.00	100.00		9.00
317	WINDOW SHADES-A	5,288.00						5,288.00	
318	WINDOW SHADES-B	8,015.00						8,015.00	
319	WINDOW SHADES-C	3,626.00						3,626.00	
320	WINDOW SHADES-D	7,691.00						7,691.00	
321	MFG CASEWORK SBMTTL'S	5,434.00	5,434.00			5,434.00	100.00		271.70
322	FIN.CARP A117 DESK	9,144.00						9,144.00	
323	FIN.CARP A117 DESK-L	1,359.00						1,359.00	
324	WINDOW STOOLS A-MAT	3,658.00	1,829.00	914.50		2,743.50	75.00	914.50	137.18
325	WINDOW STOOLS A-LAB	627.00		470.25		470.25	75.00	156.75	23.51
326	WINDOW STOOLS B-MAT	7,315.00	3,657.50	1,828.75		5,486.25	75.00	1,828.75	274.32

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-172400016
APPLICATION DATE: 6/30/2012
PERIOD TO:
ARCHITECT'S PROJECT NO: 11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+B+F)	% (G ÷ C)		
327	WINDOW STOOLS B-LAB	1,254.00		940.50		940.50	75.00	313.50	47.03
328	WINDOW STOOL C-MAT	2,717.00	1,358.50	679.25		2,037.75	75.00	679.25	101.89
329	WINDOW STOOL C-LAB	486.00		364.50		364.50	75.00	121.50	18.23
330	WINDOW STOOL D-MAT	3,658.00	1,829.00	914.50		2,743.50	75.00	914.50	137.18
331	WINDOW STOOL D-LAB	627.00		470.25		470.25	75.00	156.75	23.51
332	PLAS.LAM CASEWK-A	21,423.00	10,711.50	5,355.75		16,067.25	75.00	5,355.75	803.37
333	PLAS.LAM.TOPS-A	4,232.00	2,116.00	1,058.00		3,174.00	75.00	1,058.00	158.70
334	PLAS.LAM INSTL-A	9,719.00	4,859.50	2,429.75		7,289.25	75.00	2,429.75	364.47
335	PLAS.LAM.CASEWK-B	52,250.00	26,125.00	13,062.50		39,187.50	75.00	13,062.50	1,959.38
336	PLAS LAM TOPS-B	3,344.00	1,672.00	836.00		2,508.00	75.00	836.00	125.40
337	PLAS LAM INSTL-B	22,990.00	11,495.00	5,747.50		17,242.50	75.00	5,747.50	862.13
338	PLAS LAM CASEWK-C	1,881.00	940.50	470.25		1,410.75	75.00	470.25	70.54
339	PLAS LAM TOPS-C	298.00	149.00	74.50		223.50	75.00	74.50	11.18
340	PLAS LAM INSTL-C	1,123.00		842.25		842.25	75.00	280.75	42.11
341	PLAS LAM CASEWK-D	52,250.00	26,125.00	13,062.50		39,187.50	75.00	13,062.50	1,959.38
342	PLAS LAM TOPS-D	2,351.00	1,175.50	587.75		1,763.25	75.00	587.75	88.17
343	PLAS LAM INSTL-D	22,990.00	11,495.00	5,747.50		17,242.50	75.00	5,747.50	862.13
344	MUSIC ED CASEWK	2,090.00		2,090.00		2,090.00	100.00		104.50
345	MUSIC ED CSWK-INSTL	627.00		313.50		313.50	50.00	313.50	15.68
346	LIB.CASEWK TABLES	4,520.00		4,520.00		4,520.00	100.00		226.00
347	LIB CASEWK SEATG	4,703.00		4,703.00		4,703.00	100.00		235.15
348	LIB CASEWK TECH.	10,973.00		10,973.00		10,973.00	100.00		548.65
349	LIB CASEWK SHLVG	18,288.00		18,288.00		18,288.00	100.00		914.40
350	LIB CASEWK INSTL	4,389.00		2,194.50		2,194.50	50.00	2,194.50	109.73
351	LOBBY-BENCH	1,904.00						1,904.00	

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

11-172400016

APPLICATION DATE:

6/30/2012

PERIOD TO:

ARCHITECT'S PROJECT NO:

11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
352	SWING GATE	936.00						936.00	
353	CASEWK CLSOUT/PUNCH	5,434.00						5,434.00	
354	ELEVATOR-EQ.	15,894.00	15,894.00			15,894.00	100.00		794.70
355	INSTL ELEVATOR	12,362.00	6,181.00	6,181.00		12,362.00	100.00		618.10
356	ELEV.PERMIT/TEST	3,532.00						3,532.00	
357	ELEV.O&M/WARRANTY	3,532.00						3,532.00	
358	FIRE PROT.ENG.	20,900.00	20,900.00			20,900.00	100.00		1,045.00
359	FIRE PROTECT-EQ	66,358.00	66,358.00			66,358.00	100.00		3,308.55
360	FIRE PROT.R.I.-A	17,765.00	17,765.00			17,765.00	100.00		888.26
361	FIRE PROT.R.I.-B	10,450.00	10,450.00			10,450.00	100.00		522.51
362	FIRE PROT.R.I.-C	11,495.00	11,495.00			11,495.00	100.00		574.75
363	FIRE PROT.R.I.-D	10,450.00	10,450.00			10,450.00	100.00		522.51
364	FIRE PRT TRM-OUT A	6,270.00	193.12	5,763.38		5,956.50	95.00	313.50	297.83
365	FIRE PRT TRM-OUT B	3,135.00		2,821.50		2,821.50	90.00	313.50	141.08
366	FIRE PRT TRM-OUT C	4,180.00		1,672.00		1,672.00	40.00	2,508.00	83.60
367	FIRE PRT TRM-OUT D	3,135.00		2,978.25		2,978.25	95.00	156.75	148.91
368	FIRE PRT TEST/INSPT	1,568.00						1,568.00	
369	FIRE PROT O&M/TNG	1,045.00						1,045.00	
370	PLUMB-MOBILE	6,270.00	6,270.00			6,270.00	100.00		313.50
371	PLUMB GEN.CONDS	18,810.00	17,743.47	739.24		18,482.71	98.26	327.29	924.13
372	UG SANT.MAT-A	8,360.00	8,360.00			8,360.00	100.00		418.00
373	UG SANT.MAT-B	3,135.00	3,135.00			3,135.00	100.00		156.75
374	UG SANT.MAT-C	8,360.00	8,360.00			8,360.00	100.00		418.00
375	UG SANT.MAT-D	1,045.00	1,045.00			1,045.00	100.00		52.25
376	UG SANT.LAB-A	13,585.00	13,585.00			13,585.00	100.00		679.25

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-172400016
APPLICATION DATE: 6/30/2012
PERIOD TO: 11-1724
ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
377	UG SANT.LAB-B	3,135.00	3,135.00			3,135.00	100.00		156.75
378	UG SANT.LAB-C	19,855.00	19,855.00			19,855.00	100.00		992.75
379	UG SANT.LAB-D	4,180.00	4,180.00			4,180.00	100.00		209.00
380	UG STORM MAT-A	7,315.00	7,315.00			7,315.00	100.00		365.75
381	UG STORM MAT-B	2,090.00	2,090.00			2,090.00	100.00		104.50
382	UG STORM MAT-C	2,090.00	2,090.00			2,090.00	100.00		104.50
383	UG STORM MAT-D	5,225.00	5,225.00			5,225.00	100.00		261.25
384	UG STORM LAB-A	13,585.00	13,585.00			13,585.00	100.00		679.25
385	UG STORM LAB-B	4,180.00	4,180.00			4,180.00	100.00		209.00
386	UG STORM LAB-C	3,135.00	3,135.00			3,135.00	100.00		156.75
387	UG STORM LAB-D	10,450.00	10,450.00			10,450.00	100.00		522.50
388	UG WATER/FIRE M-C	2,090.00	2,090.00			2,090.00	100.00		104.50
389	UG WATER/FIRE L-C	2,090.00	2,090.00			2,090.00	100.00		104.50
390	AG INT STRM MAT-A	7,315.00	7,315.00			7,315.00	100.00		365.75
391	AG INT STRM MAT-B	3,135.00	3,135.00			3,135.00	100.00		156.75
392	AG INT STRM MAT-C	8,360.00	8,360.00			8,360.00	100.00		418.00
393	AG INT STRM MAT-D	3,135.00	3,135.00			3,135.00	100.00		156.75
394	AG INT STRM LAB-A	7,315.00	7,315.00			7,315.00	100.00		365.75
395	AG INT STRM LAB-B	4,180.00	4,180.00			4,180.00	100.00		209.00
396	AG INT STRM LAB-C	7,315.00	7,315.00			7,315.00	100.00		365.75
397	AS INT STRM LAB-D	4,180.00	4,180.00			4,180.00	100.00		209.00
398	AG INT SAN MAT-A	14,630.00	14,630.00			14,630.00	100.00		731.50
399	AG INT SAN MAT-B	7,315.00	7,315.00			7,315.00	100.00		365.75
400	AS INT SAN MAT-C	15,675.00	15,675.00			15,675.00	100.00		783.75
401	AG INT SAN MAT-D	5,225.00	5,225.00			5,225.00	100.00		261.25

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

11-172400016

APPLICATION DATE:

6/30/2012

PERIOD TO:

ARCHITECT'S PROJECT NO:

11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
402	AG INT SAN LAB-A	16,720.00	16,720.00			16,720.00	100.00		836.00
403	AG INT SAN LAB-B	9,405.00	9,405.00			9,405.00	100.00		470.25
404	AG INT SAN LAB-C	18,810.00	18,810.00			18,810.00	100.00		940.50
405	AG INT SAN LAB-D	6,270.00	6,270.00			6,270.00	100.00		313.50
406	AG INT WATER MAT-A	22,990.00	22,990.00			22,990.00	100.00		1,149.50
407	AG INT WATER MAT-B	12,540.00	12,540.00			12,540.00	100.00		627.00
408	AG INT WATER-MAT-C	52,250.00	52,250.00			52,250.00	100.00		2,612.50
409	AG INT WATER MAT-D	6,270.00	6,270.00			6,270.00	100.00		313.50
410	AG INT WATER-LAB-A	22,990.00	22,990.00			22,990.00	100.00		1,149.50
411	AG INT WATER-LAB-B	15,675.00	15,675.00			15,675.00	100.00		783.75
412	AG INT WATER-LAB-C	39,710.00	39,710.00			39,710.00	100.00		1,985.50
413	AG INT WATER-LAB-D	10,450.00	10,450.00			10,450.00	100.00		522.50
414	AG INT GAS MAT-C	4,180.00	4,180.00			4,180.00	100.00		209.00
415	AG INT GAS LAB-C	8,360.00	8,360.00			8,360.00	100.00		418.00
416	WATER HTR FLU&AIR-MAT	523.00	523.00			523.00	100.00		26.15
417	WATER HTR FLU&AIR-LAB	1,045.00	1,045.00			1,045.00	100.00		52.25
418	PLUMB.FIXT/EQ MAT-A	28,215.00	28,215.00			28,215.00	100.00		1,410.75
419	PLUMB.FIXT/EQ MAT-B	16,720.00	16,720.00			16,720.00	100.00		836.00
420	PLUMB.FIXT/EQ MAT-C	53,295.00	53,295.00			53,295.00	100.00		2,664.75
421	PLUMB.FIXT/EQ MAT-D	16,720.00	16,720.00			16,720.00	100.00		836.00
422	PLUMB.FIXT/EQ LAB-A	10,450.00	2,612.50	7,837.50		10,450.00	100.00		522.51
423	PLUMB.FIXT/EQ LAB-B	3,135.00	1,254.00	1,881.00		3,135.00	100.00		156.75
424	PLUMB.FIXT/EQ LAB-C	11,495.00	5,747.50	5,747.50		11,495.00	100.00		574.76
425	PLUMB.FIXT/EQ LAB-D	2,090.00		2,090.00		2,090.00	100.00		104.50
426	FINAL KITCHN-CONN-MAT	1,045.00		1,045.00		1,045.00	100.00		52.25

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



Document G703™ - 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-172400016
APPLICATION DATE: 6/30/2012
PERIOD TO:
ARCHITECT'S PROJECT NO: 11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)		
427	FINAL KITCH CONN-LAB	3,135.00						3,135.00	
428	PLUB PIPE INSUL-A	10,450.00	10,450.00			10,450.00	100.00		522.50
429	PLUB PIPE INSUL-B	6,270.00	6,270.00			6,270.00	100.00		313.50
430	PLUB PIPE INSUL-C	18,810.00	18,810.00			18,810.00	100.00		940.50
431	PLUB PIPE INSUL-D	5,225.00	5,225.00			5,225.00	100.00		261.25
432	CHLORINATION BLDG	1,568.00		1,568.00		1,568.00	100.00		78.40
433	PLUB O&M/TRNG	1,045.00						1,045.00	
434	PLUB AS BUILTS	1,045.00						1,045.00	
435	PLUB SUBMITTALS	3,135.00	3,135.00			3,135.00	100.00		156.75
436	HVAC SUBMITTALS	5,121.00	5,121.00			5,121.00	100.00		256.05
437	ATC SUBMTLS/ENGR	22,990.00	22,990.00			22,990.00	100.00		1,149.50
438	DUCT DWGS	3,135.00	3,135.00			3,135.00	100.00		156.75
439	ROOF CURBS/RLS	19,228.00	19,228.00			19,228.00	100.00		961.40
440	DUCTWORK FAB.	53,295.00	52,229.10			52,229.10	98.00	1,065.90	2,611.47
441	DUCTWK INSTALL	83,078.00	78,924.10			78,924.10	95.00	4,153.90	3,946.21
442	EXHAUST FANS	9,405.00	9,405.00			9,405.00	100.00		470.24
443	LOUVERS&GRAV.VENTS	15,675.00	15,675.00			15,675.00	100.00		783.75
444	G R D'S	12,540.00	6,270.00	5,016.00		11,286.00	90.00	1,254.00	564.30
445	SOUND TRAP/FIRE DAMP	3,658.00	3,658.00			3,658.00	100.00		182.90
446	SET BOOKCASE/TOPS	25,603.00	7,680.90	14,081.65		21,762.55	85.00	3,840.45	1,088.13
447	HOT WATER PIPING	156,750.00	156,750.00			156,750.00	100.00		7,837.51
448	CHILLED WATER PIPING	125,400.00	125,400.00			125,400.00	100.00		6,270.00
449	CONDENSATE PIPING	15,675.00	15,675.00			15,675.00	100.00		783.75
450	REFRIGERANT PIPING	10,137.00	10,137.00			10,137.00	100.00		506.85
451	BOILERS-MAT	48,384.00	48,384.00			48,384.00	100.00		2,419.20

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-172400016
APPLICATION DATE: 6/30/2012
PERIOD TO:
ARCHITECT'S PROJECT NO: 11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
452	ERECT/PIPE BOILERS	13,481.00	12,132.90			12,132.90	90.00	1,348.10	606.65
453	PUMP & ACCESY-MAT	23,826.00	23,826.00			23,826.00	100.00		1,191.30
454	SET/PIPE PUMPS&ACCS	22,363.00	21,244.85	1,118.15		22,363.00	100.00		1,118.15
455	CHILLER/EVAPORATOR	68,970.00	68,970.00			68,970.00	100.00		3,448.50
456	SET/PIPE CHILL/EVAP	9,928.00	8,949.60	1,985.60		8,935.20	90.00	992.80	446.76
457	UNIT VENTILATORS/MAT	134,596.00	134,596.00			134,596.00	100.00		6,729.79
458	HANG/SET UNIT VENTLRS	9,196.00	9,196.00			9,196.00	100.00		459.80
459	FINAL PIPE UNIT VENTLR'S	26,595.00	21,276.00	5,319.00		26,595.00	100.00		1,329.75
460	BOOKCASES/TOPS-MAT	66,671.00	66,671.00			66,671.00	100.00		3,333.55
461	REMOTE COND. UNTS	11,495.00	11,495.00			11,495.00	100.00		574.75
462	RTU AHU1/AHU2-MAT	2,822.00	2,822.00			2,822.00	100.00		141.10
463	RTU AHU1/AHU2 MAT	28,738.00	28,738.00			28,738.00	100.00		1,436.90
464	SET AHU1 & AHU2	4,912.00	4,912.00			4,912.00	100.00		245.60
465	ACCU1 & ACCU2-MAT	20,691.00	20,691.00			20,691.00	100.00		1,034.55
466	SET ACCU1 & ACCU2	2,822.00	2,822.00			2,822.00	100.00		141.10
467	RADIANT CLG PNLS-MAT	3,971.00	3,971.00			3,971.00	100.00		198.55
468	SET RADIANT CLG PNLS	1,254.00						1,254.00	
469	PIPE RADIANT CLG PNLS	1,254.00						1,254.00	
470	HOT WATER DUCT COILS	2,926.00	2,926.00			2,926.00	100.00		146.30
471	SET/PIPE DUCT COILS	1,306.00	1,306.00			1,306.00	100.00		65.30
472	CNVCTRS,CAB/UNTS HTRS	3,867.00	1,353.45	2,513.55		3,867.00	100.00		193.35
473	PIPE CNVCTRS/HTRS	3,396.00		1,698.00		1,698.00	50.00	1,698.00	84.90
474	COMPUT.RM A/C UNTS	12,122.00	12,122.00			12,122.00	100.00		605.83
475	SET COMPUTER RM A/C	836.00	836.00			836.00	100.00		41.80
476	DUCT WRAP INSUL	12,509.00	11,258.10	1,250.90		12,509.00	100.00		625.40

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-172400016
APPLICATION DATE: 6/30/2012
PERIOD TO:
ARCHITECT'S PROJECT NO: 11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
477	DUCT BRDS INSUL.	12,540.00	10,032.00	1,254.00		11,286.00	90.00	1,254.00	564.30
478	FIRE WRAP INSUL.	1,359.00						1,359.00	
479	HOT WATER PIPE INSUL	35,530.00	17,765.00	7,106.00		24,871.00	70.00	10,659.00	1,243.56
480	CHILL. WATER PIPE INSUL	33,398.00	25,048.50	5,009.70		30,058.20	90.00	3,339.80	1,502.92
481	REFRIG/COND PIPE INSUL	3,940.00	2,955.00	985.00		3,940.00	100.00		197.00
482	ATC DATA BASE DESIGN	20,900.00						20,900.00	
483	ATC VALVES/DAMP.	18,288.00	18,288.00			18,288.00	100.00		914.40
484	ATC AHU ATC- MAT.	7,838.00	3,919.00	3,919.00		7,838.00	100.00		391.90
485	ATC AHU ATA INSTL.	6,793.00		3,396.50		3,396.50	50.00	3,396.50	169.83
486	ATC HW/CW SYS ATC-MAT	15,675.00		7,837.50		7,837.50	50.00	7,837.50	391.88
487	ATC HW/CW SYS ATC-LAB	12,540.00						12,540.00	
488	ATC UV ATC-MAT	88,825.00	88,825.00			88,825.00	100.00		4,441.25
489	ATC UV ATC INSTL.	57,475.00	25,863.75	8,621.25		34,485.00	60.00	22,990.00	1,724.26
490	ATC EF CAB RP ETC-MAT	15,675.00	11,756.25	3,918.75		15,675.00	100.00		783.76
491	ATC EF CAB RP ETC-LAB	10,450.00	2,612.50			2,612.50	25.00	7,837.50	130.63
492	ATC FRNT END GRAPHICS	7,838.00						7,838.00	
493	PIPE ID/VALVE TAGS	1,306.00	1,044.80			1,044.80	80.00	261.20	52.24
494	AIR/WATER BALANCE	7,838.00						7,838.00	
495	HVAC START UP/TEST	2,613.00	1,567.80	522.60		2,090.40	80.00	522.60	104.52
496	HVAC O&M/TRNING	1,045.00						1,045.00	
497	HVAC AS-BUILT DRWING	523.00						523.00	
498	ELECT.SUBMITTALS	31,350.00	31,350.00			31,350.00	100.00		1,567.50
499	TEMP. POWER	26,125.00	26,125.00			26,125.00	100.00		1,306.25
500	TEMP.LIGHTING	26,125.00	26,125.00			26,125.00	100.00		1,306.25
501	ELECTRICAL DEMO	4,180.00	4,180.00			4,180.00	100.00		209.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-172400016
APPLICATION DATE: 6/30/2012
PERIOD TO:
ARCHITECT'S PROJECT NO: 11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G ÷ C)		
502	GROUNDING SYS. -A	10,659.00	10,659.00			10,659.00	100.00		532.96
503	GROUNDING SYS. -B	6,793.00	6,793.00			6,793.00	100.00		339.65
504	GROUNDING SYS. -C	14,108.00	14,108.00			14,108.00	100.00		705.40
505	GROUNDING SYS. -D	5,748.00	5,748.00			5,748.00	100.00		287.40
506	ELECT.U.S.R.I.-A	106,984.00	106,984.00			106,984.00	100.00		5,349.20
507	ELECT.U.S. R.I.-B	89,552.00	89,552.00			89,552.00	100.00		4,477.60
508	ELECT.U.S.R.I.-C	141,565.00	141,565.00			141,565.00	100.00		7,078.25
509	ELECT.U.S.R.I. -D	89,554.00	89,554.00			89,554.00	100.00		4,477.71
510	ELEC.WALL/CLG R.I.-1.R.I. A	124,230.00	124,230.00			124,230.00	100.00		6,211.51
511	ELEC.WALL/CLG R.I.-B	72,217.00	68,606.15	3,610.85		72,217.00	100.00		3,610.84
512	ELEC.WALL/CLG R.I.-C	158,902.00	150,956.90	7,945.10		158,902.00	100.00		7,945.11
513	ELEC.WALL/CLG R.I.-D	72,121.00	68,514.95	3,606.05		72,121.00	100.00		3,606.04
514	U.G.SITE ELEC.SERV.	64,509.00	64,509.00			64,509.00	100.00		3,225.45
515	SITE LIGHTING	94,674.00	47,337.00	18,934.80		66,271.80	70.00	28,402.20	3,313.59
516	ELEC.PNLS& BDS-A	20,900.00	17,765.00			17,765.00	85.00	3,135.00	888.25
517	ELEC.PNLS& BDS-B	4,180.00	4,180.00			4,180.00	100.00		209.00
518	ELEC.PNLS& BDS-C	2,090.00	2,090.00			2,090.00	100.00		104.50
519	ELEC.PNLS& BDS-D	4,180.00	4,180.00			4,180.00	100.00		209.00
520	ELEC.SWITCH GEAR	42,845.00	42,845.00			42,845.00	100.00		2,142.25
521	EMERG.GENERATOR	97,499.00	92,624.05	2,924.97		95,549.02	98.00	1,949.98	4,777.45
522	LIGHTING PROT.	30,305.00	21,213.50	8,485.40		29,698.90	98.00	606.10	1,484.96
523	THEATRICAL LGT SYS.	18,109.00						18,109.00	
524	LIGHT FIXTURES-A	90,559.00	76,975.15	9,055.90		86,031.05	95.00	4,527.95	4,301.57
525	LIGHT FIXTURES-B	38,676.00	30,940.80	7,735.20		38,676.00	100.00		1,933.78
526	LIGHT FIXTURES-C	90,559.00	45,279.50	9,055.90		54,335.40	60.00	36,223.60	2,716.79

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-172400016
 APPLICATION DATE: 6/30/2012
 PERIOD TO:
 ARCHITECT'S PROJECT NO: 11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
527	LIGHT FIXTURES-D	38,676.00	30,940.80	7,735.20		38,676.00	100.00		1,933.80
528	DEVICES/TRMOUT-A	7,400.00		3,700.00		3,700.00	50.00	3,700.00	185.00
529	DEVICES/TRMOUT-B	1,851.00		925.50		925.50	50.00	925.50	46.28
530	DEVICES/TRMOUT-C	7,400.00	2,220.00			2,220.00	30.00	5,180.00	111.00
531	DEVICES/TRMOUT-D	1,851.00	555.30	1,295.70		1,851.00	100.00		92.56
532	NETWK COMM.SYS-A	55,803.00	22,321.20	16,740.90		39,062.10	70.00	16,740.90	1,953.11
533	NETWK COMM SYS-B	42,782.00	17,112.80	12,834.80		29,947.40	70.00	12,834.60	1,497.37
534	NETWK COMM SYS-C	33,482.00	13,392.80	10,044.60		23,437.40	70.00	10,044.60	1,171.87
535	NETWK COMM SYS-D	53,943.00	21,577.20	16,182.90		37,760.10	70.00	16,182.90	1,888.01
536	MEDIA DIST SYS-A	8,360.00	3,344.00	2,508.00		5,852.00	70.00	2,508.00	292.60
537	MEDIA DIST SYS-B	5,748.00	1,714.42			1,714.42	29.83	4,033.58	85.72
538	MEDIA DIST SYS-C	8,360.00	1,714.42			1,714.42	20.51	6,645.58	85.72
539	MEDIA DIST SYS-D	5,748.00	1,714.42			1,714.42	29.83	4,033.58	85.72
540	INTER COMM/CLK SYS-A	31,350.00	15,675.00	6,270.00		21,945.00	70.00	9,405.00	1,097.26
541	INTER COMM/CLK SYS-B	9,405.00	4,702.50	1,881.00		6,583.50	70.00	2,821.50	329.18
542	INTER COMM/CLK SYS-C	15,675.00	7,837.50	3,135.00		10,972.50	70.00	4,702.50	548.63
543	INTER COMM/CLK SYS-D	16,720.00	8,360.00	3,344.00		11,704.00	70.00	5,016.00	585.20
544	SMARTBOARDS-A	18,810.00	10,725.00			10,725.00	57.02	8,085.00	536.25
545	SMARTBOARDS-B	16,720.00	10,725.00			10,725.00	64.14	5,995.00	536.25
546	SMARTBOARDS-C	16,720.00	10,725.00			10,725.00	64.14	5,995.00	536.25
547	SMARTBOARDS-D	16,720.00	10,725.00			10,725.00	64.14	5,995.00	536.25
548	SECURITY SYS-A	8,360.00		5,016.00		5,016.00	60.00	3,344.00	250.80
549	SECURITY SYS-B	8,360.00		5,016.00		5,016.00	60.00	3,344.00	250.80
550	SECURITY SYS-C	12,540.00		7,524.00		7,524.00	60.00	5,016.00	376.20
551	SECURITY SYS-D	6,270.00		3,762.00		3,762.00	60.00	2,508.00	188.40

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



AIA Document G703™ - 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

11-172400016

APPLICATION DATE:

6/30/2012

PERIOD TO:

ARCHITECT'S PROJECT NO:

11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)		
552	VIDEO SURVILL.SYS-A	24,296.00		14,577.60		14,577.60	60.00	9,718.40	728.88
553	VIDEO SURVILL.SYS-B	24,296.00		14,577.60		14,577.60	60.00	9,718.40	728.88
554	VIDEO SURVILL.SYS-C	24,296.00		14,577.60		14,577.60	60.00	9,718.40	728.88
555	VIDEO SURVILL.SYS-D	24,296.00		14,577.60		14,577.60	60.00	9,718.40	728.88
556	FIRE ALARM SYS-A	8,569.00	2,570.70	2,570.70		5,141.40	60.00	3,427.60	257.07
557	FIRE ALARM SYS-B	2,768.00	830.40	830.40		1,660.80	60.00	1,107.20	83.04
558	FIRE ALARM SYS-C	13,585.00	6,792.50	1,358.50		8,151.00	60.00	5,434.00	407.55
559	FIRE ALARM SYS-D	2,768.00	830.40	830.40		1,660.80	60.00	1,107.20	83.04
560	ELECT.IDENTIFICATION	6,270.00						6,270.00	
561	ELEC.STARTUP/TEST	6,793.00						6,793.00	
562	ELEC.TRAINING	4,180.00						4,180.00	
563	ELEC.O&M/AS BUILTS	8,360.00						8,360.00	
564	#01-UNSUITABLE SOIL	335,000.00	335,000.00			335,000.00	100.00		16,749.98
565	#02-35GPM GREASE INCEPT	2,087.00	2,087.00			2,087.00	100.00		104.35
566	#03-(CRE)STN STL CABINET	-497.00	-497.00			-497.00	100.00		-24.85
567	#04-(DEL)DAMPPRF BOARD	-3,511.62	-3,511.62			-3,511.62	100.00		-175.58
568	#05-MANUEL FAUCETS	-1,007.00	-1,007.00			-1,007.00	100.00		-50.35
569	#06-VALVES EYEWASH STA	5,223.71						5,223.71	
570	#07-WORK CHGS SOUTH ENCL	5,070.00	5,070.00			5,070.00	100.00		253.50
571	#08-INCREASE DR C-114	411.09	411.09			411.09	100.00		20.55
572	#09-(DEL)GASLINE/FUSING	-2,850.00	-2,850.00			-2,850.00	100.00		-142.50
573	#010-DRUG/ALCOHOL TEST	732.88	732.88			732.88	100.00		36.64
574	#11-(DEL)PIPE RAIN LEADS	-812.00	-812.00			-812.00	100.00		-40.60
575	#12-(DEL)FOUNDATION DRNS	-2,137.50	-2,137.50			-2,137.50	100.00		-106.88
576	#13-CONTRL JTS-WIND POST	-1,027.35	-1,027.35			-1,027.35	100.00		-51.37

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-172400016
APPLICATION DATE: 6/30/2012
PERIOD TO:
ARCHITECT'S PROJECT NO: 11-1724

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + B)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
577	#14-(DEL)SMARTBOARDS	-42,900.00	-42,900.00			-42,900.00	100.00		-2,145.00
578	#15-(DEL)OVHD TV/PRJ BRCK	-6,857.67	-6,857.67			-6,857.67	100.00		-342.88
579	#16-(CREDIT)SUBSTITUTION	-500.00	-500.00			-500.00	100.00		-25.00
580	#17-ISOLATION VALVES	2,319.27	2,319.27			2,319.27	100.00		115.96
581	#18-RESPONSE-RFI#71	1,182.75	1,182.75			1,182.75	100.00		59.14
582	#19-(2) EXT HOSE BIBS	2,293.34		2,293.34		2,293.34	100.00		114.67
583	#20-NEW SDWLK-PLAYGRD	8,163.10		8,163.10		8,163.10	100.00		408.16
584	#21-FRP DR-ELECT-#C-112	4,696.82		4,696.82		4,696.82	100.00		234.84
585	#22-(CRE) PROJ.SIGN	-250.00		-250.00		-250.00	100.00		-12.50
586	#23-MIX VALVE-PER CODE	7,183.30		7,183.30		7,183.30	100.00		359.17
587	#24-ADD'L STONWORK	2,212.53		2,212.53		2,212.53	100.00		110.63
Totals		14,412,680.35	12,150,169.09	914,103.62		13,064,272.71	90.64	1,348,407.64	653,213.55

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

John Fusco

From: Microsoft Exchange
To: Steve Peterman; Stevan Mracna; Dennis Russo; Kieszek, George
Sent: Thursday, July 05, 2012 4:52 PM
Subject: Relayed: Pivik elementary School---June 2012 Pencil Copy/Corr#436

Delivery to these recipients or distribution lists is complete, but delivery notification was not sent by the destination:

Steve Peterman

Stevan Mracna

Dennis Russo

Kieszek, George

Subject: Pivik elementary School---June 2012 Pencil Copy/Corr#436

Sent by Microsoft Exchange Server 2007



A division of CDI-Infrastructure, LLC.

ARCHITECTURE • ENGINEERING • COMMUNICATIONS TECHNOLOGY
AVIATION | CIVIL | CONSTRUCTION SERVICES | DATA SYSTEMS | ENVIRONMENTAL
FACILITIES ENGINEERING | GEOSPATIAL | NETWORKS | PUBLIC SAFETY | TRANSPORTATION

615 WEST HIGHLAND AVENUE
EBENSBURG, PA 15931
PHONE: (814)-472-7700
FAX: (814)-472-6110

Remit To:
L R Kimball
P.O. Box 905226
Charlotte, NC 28290-5226

Plum Borough School District
900 Elicker Road
Plum, PA. 15239

Invoice Date : 7/6/2012
Invoice # : 515329
Project # : 1022000778
Invoice Group : **

Contact: Dr. Lillian Naccarati

Plum Borough SD-HS Softball Field

For Professional Services Rendered through: 6/24/2012

LS Fee-\$27,500.00
Proposal Letter signed 12/1/10
Amendment # 5 approved 5/23/11
Plus Wetlands Assessment - \$2,000.00
8/30/11 Board Meeting Approval

Phase Code / Name	% of Contract	Phase Fee	Previous Amount	Current Amount	% Complete	Total Fee Earned
2000 -- Schematic Design	20.00	5,500.00	5,500.00	0.00	100.00	5,500.00
3000 -- Design Development	15.00	4,125.00	4,125.00	0.00	100.00	4,125.00
4000 -- Construction Documents	40.00	11,000.00	11,000.00	0.00	100.00	11,000.00
5000 -- Bidding	5.00	1,375.00	1,375.00	0.00	100.00	1,375.00
6000 -- Construction Administration	20.00	5,500.00	2,448.99	521.15	54.00	2,970.14
9011 -- Wetlands Assessment	0.00	2,000.00	2,000.00	0.00	100.00	2,000.00
Total Fee:		29,500.00				

Total Fee Earned To Date	26,970.14
Less Previous Billings	26,448.99
Amount Due this Invoice	521.15

Kimball Project Manager - Steven N. Ackerman

TERMS: PAYMENT DUE UPON RECEIPT
AFTER 30 DAYS INTEREST AT THE RATE OF 1.25 % PER MONTH ON THE UNPAID BALANCE WILL BE ADDED



A division of CDI-Infrastructure, LLC.

ARCHITECTURE • ENGINEERING • COMMUNICATIONS TECHNOLOGY
AVIATION | CIVIL | CONSTRUCTION SERVICES | DATA SYSTEMS | ENVIRONMENTAL
FACILITIES ENGINEERING | GEOSPATIAL | NETWORKS | PUBLIC SAFETY | TRANSPORTATION

615 WEST HIGHLAND AVENUE
EBENSBURG, PA 15931
PHONE: (814)-472-7700
FAX: (814)-472-6110

Remit To:
L R Kimball
P.O. Box 905226
Charlotte, NC 28290-5226

Plum Borough School District
900 Elicker Road
Plum, PA. 15239

Invoice Date : 7/6/2012
Invoice # : 515330
Project # : 1022000778
Invoice Group : 01

Contact: Dr. Lillian Naccarati

Plum Borough SD-HS Softball Field

For Professional Services Rendered through: 6/24/2012

Reimbursable Expenses

Expenses

Regular Expenses

6.26

Total Expenses

6.26

Amount Due This Invoice **

6.26

Kimball Project Manager - Steven N. Ackerman

TERMS: PAYMENT DUE UPON RECEIPT
AFTER 30 DAYS INTEREST AT THE RATE OF 1.25 % PER MONTH ON THE UNPAID BALANCE WILL BE ADDED

Phase : R100 -- Reimbursable Expenses

Regular Expenses

<i>Description</i>		<i>Amount</i>
Courier Expense		6.26
	<i>Regular Expenses</i>	6.26
Total Phase : R100 -- Reimbursable Expenses		
	Labor :	0.00
	Expense :	6.26
Total Project : 1022000778 -- Plum Borough SD-HS Softball Field		6.26

PreBilling Analysis

Items through 6/25/2012

L R Kimball

Project : 1022000778 - Plum Borough SD-HS Softball Field

PM: 007639 -- Steven N. Ackerman

Bill Cycle : 1 Invoice Rpt : INKCPCL

Inv Group : 01 CP

Bill #: 007639 -- Steven N. Ackerman

Client : PLU003 Plum Borough School District

Bill Org: 2200 -- Architectural & Engineering

Rate Sched :

Bill Comp: 00 -- L R Kimball

Phase : R100 -- Reimbursable Expenses

Regular Expenses

Vendor Name	EVC Code	Task	Org	Doc Nbr	Transaction Date	Period End Date	Cost	Multiplier	Amount
Courier Expense									
UPS	UNI122	****	2200	DP50627	6/2/2012	6/24/2012	5.96	1.05	6.26
Total Regular Expenses									6.26

***** Phase Summary *****

Responsible Company : 00
Responsible Organization :2200

Fee Type : CP
Current Fee : 100.00

Labor Hours 0.00
Expense Qty 0.00
Labor Effort 0.00
Expense Effort 6.26
Total Billable Effort 6.26

Total Project : 1022000778 - Plum Borough SD-HS Softball Field

6.26

	Available Billings			Effort On Hold			Effort Written Off		
	Hours	Labor	Expense	Hours	Labor	Expense	Hours	Labor	Expense
Current	0.00	0.00	6.26	0.00	0.00	0.00	0.00	0.00	0.00
Previous	0.00	0.00	2,549.13				0.00	0.00	0.00
Total	0.00	0.00	2,555.39	0.00	0.00	0.00	0.00	0.00	0.00

Billings

Current	Previous	Total	Revenue	Billings	WIP	Collected	A/R	Tax
6.26	2,549.13	2,555.39	2,555.39	2,549.13	6.26	2,542.87	6.26	0.00

Bill Summary To Date

Reimbursable Expenses



A division of CDI-Infrastructure, LLC.

ARCHITECTURE • ENGINEERING • COMMUNICATIONS TECHNOLOGY
AVIATION | CIVIL | CONSTRUCTION SERVICES | DATA SYSTEMS | ENVIRONMENTAL
FACILITIES ENGINEERING | GEOSPATIAL | NETWORKS | PUBLIC SAFETY | TRANSPORTATION

615 WEST HIGHLAND AVENUE
EBENSBURG, PA 15931
PHONE: (814)-472-7700
FAX: (814)-472-6110

Remit To:
L R Kimball
P.O. Box 905226
Charlotte, NC 28290-5226

Plum Borough School District
900 Elicker Road
Plum, PA. 15239

Invoice Date : 7/6/2012
Invoice # : 515314
Project # : 0922000576
Invoice Group : **

Contact: Eugene J. Marraccini

Plum Borough SD-Pivik-New Elem Sch.

For Professional Services Rendered through: 6/24/2012

Est. Construction Cost: \$16,967,000.00
Fee: 6% x 16,967,000 = \$1,018,020.00 (LS)
Minus Credit for Pivik Feasibility Study: \$30,000.00
Minus Credit for Continuing Relationship: \$15,000.00
Fee Based on total: \$973,020.00
Plus Civil Add'l Fee: \$70,000.00
Plus Wetland Delineation \$8,034.00
Plus Wetland Field Recon-Invst \$5,000.00
Plus Mining Investigation \$18,650.00
Plus Air Conditioning-Add Alternate \$20,704.00
Fee proposal letter signed 1/28/11
Total Fee: \$1,095,408.00

Phase Code / Name	% of Contract	Phase Fee	Previous Amount	Current Amount	% Complete	Total Fee Earned
2000 -- Schematic	20.00	194,604.00	194,604.00	0.00	100.00	194,604.00
3000 -- Design Development	15.00	145,953.00	145,953.00	0.00	100.00	145,953.00
4000 -- Construction Documents	40.00	389,208.00	389,208.00	0.00	100.00	389,208.00
5000 -- Bidding	5.00	48,651.00	48,651.00	0.00	100.00	48,651.00
6000 -- Construction Administration	20.00	194,604.00	166,672.08	9,310.00	90.43	175,982.08
9012 -- Civil - LRK - Add'l Serv.	0.00	70,000.00	59,897.00	0.00	85.57	59,897.00
9020 -- Wetland Field Recon-Invst	0.00	5,000.00	5,000.00	0.00	100.00	5,000.00
9021 -- Wetland Delineation	0.00	8,034.00	8,034.00	0.00	100.00	8,034.00
922J -- Air Conditioning-Add Alternate	0.00	20,704.00	16,563.20	0.00	80.00	16,563.20
923J -- Mining Investigation	0.00	18,650.00	18,650.00	0.00	100.00	18,650.00
Total Fee:		1,095,408.00				

Total Fee Earned To Date	1,062,542.28
Less Previous Billings	1,053,232.28
Amount Due this Invoice	9,310.00

Kimball Project Manager - Steven N. Ackerman



A division of CDI-Infrastructure, LLC.

ARCHITECTURE • ENGINEERING • COMMUNICATIONS TECHNOLOGY
AVIATION | CIVIL | CONSTRUCTION SERVICES | DATA SYSTEMS | ENVIRONMENTAL
FACILITIES ENGINEERING | GEOSPATIAL | NETWORKS | PUBLIC SAFETY | TRANSPORTATION

615 WEST HIGHLAND AVENUE
EBENSBURG, PA 15931
PHONE: (814)-472-7700
FAX: (814)-472-6110

Remit To:
L R Kimball
P.O. Box 905226
Charlotte, NC 28290-5226

Plum Borough School District
900 Elicker Road
Plum, PA. 15239

Invoice Date : 7/6/2012
Invoice # : 515315
Project # : 0922000576
Invoice Group : 01

Contact: Eugene J. Marraccinni

Plum Borough SD-Pivik-New Elem Sch.

For Professional Services Rendered through: 6/24/2012

Reimbursable Expenses
Billed at 5% Mark-up

Expenses

Regular Expenses 89.44

Unit Pricing - Rate 31.89

Total Expenses 121.33

Amount Due This Invoice ** 121.33

Kimball Project Manager - Steven N. Ackerman

TERMS: PAYMENT DUE UPON RECEIPT
AFTER 30 DAYS INTEREST AT THE RATE OF 1.25 % PER MONTH ON THE UNPAID BALANCE WILL BE ADDED

Phase : R100 -- Reimbursable Expenses

Regular Expenses

<u>Description</u>	<u>Amount</u>
Courier Expense	12.52
Mileage	76.92
Regular Expenses	89.44

Unit Pricing Expenses

<u>Description</u>	<u>Amount</u>
Reproduction Expense	1.89
Mileage	30.00
Unit Pricing	31.89

Total Phase : R100 -- Reimbursable Expenses

Labor :	0.00
Expense :	121.33

Total Project : 0922000576 -- Plum Borough SD-Pivik-New Elem Sch.	121.33
---	--------

PreBilling Analysis

Items through 6/25/2012

L R Kimball

Project : 0922000576 - Plum Borough SD-Plivik-New Elem Sch.

PM: 007639 -- Steven N. Ackerman

Bill Cycle : 1 Invoice Rpt : INKCPLE

Inv Group : 01 CP

Billor : 007639 -- Steven N. Ackerman

Client : PLU001 Plum Borough School District

Bill Org: 2200 -- Architectural & Engineering

Rate Sched :

Bill Comp: 00 -- L R Kimball

Phase: R100- Reimbursable Expenses

Regular Expenses

Vendor Name	EVC Code	Task	Org	Doc Nbr	Transaction Date	Period End Date	Cost	Multiplier	Amount
Courier Expense									
UPS	UNI122	****	2200	DP50827	6/2/2012	6/24/2012	5.96	1.05	6.26
	UNI122	****	2200	DP50831	6/16/2012	6/24/2012	5.98	1.05	6.26
							11.92		12.52
Mileage									
Robert C. Maccamy	007023	****	2200	512815	4/15/2012	5/27/2012	24.42	1.05	25.64
George W. Kieszek	007082	****	2200	513147	6/24/2012	6/24/2012	24.42	1.05	25.64
	007082	****	2200	513147	6/24/2012	6/24/2012	24.42	1.05	25.64
							48.84		51.28
Total: Mileage									76.92
Total Regular Expenses									89.44

Unit Pricing Expenses - Rate

Vendor / Employee Name	EVC Code	Task	Org	Doc Nbr	Transaction Date	Period End Date	Unit	Qty	Rate	Amount
Reproduction Expense										
Printing										
MISC. EQUIPMENT CODE	NONE	****	2200	504906	6/24/2012	6/24/2012	R11D	27.00	0.07	1.89
Mileage										
2006 Chevrolet Impala	ZZ629	****	2200	504809	6/16/2012	6/3/2012	K1D	50.00	0.60	30.00
Total Unit Pricing - Rate										31.89

***** Phase Summary *****

Responsible Company : 00	Fee Type : CP	Labor Hours	Expense Qty	Labor Effort	Expense Effort	Total Billable Effort
Responsible Organization :2200	Current Fee : 100.00	0.00	77.00	0.00	121.33	121.33

Invoice #	Invoice Reference	Invoice Date
51358234	31827780 - 001	6/12/12
Ship Date	Due Date	Total Amount (USD)
6/12/12	7/12/12	2405.70

HEWLETT-PACKARD COMPANY
13207 Collections Center Drive
Chicago, IL 60693
D-U-N-S: 00-912-2532
FED ID#: 94-1081436



Purchase Order #	Customer Number	Contract Name				Contract Number	
11000751	G01694	PA - COSTARS COMMONWEALTH OF PA 2010				COSTARS-003-084	
CR / DR Authorization #	Payment Terms		Sales Order #	Order Date	Carrier	Freight Terms	Page
	NET 30 DAYS GOV		31827780	5/09/12	AGS 3DAY	FOB Destination	1 of 1

Bill to:

2.1.818 1 MB 0.404 88443S11.ps 1 of 1 g HPV



PLUM BOROUGH SCHOOL DISTRICT
900 ELICKER RD
PLUM PA 15239-1026

Ship to:

PLUM SENIOR HIGH SCHL
PO#11000751
900 ELICKER RD
PLUM PA 15239

CC DAVIS TECHNOLOGY

Line Number	Order Quantity	Backorder Quantity	Shipped Quantity	Product #	Product Description	Unit Price (USD)	Extended Price (USD)
002	30		30	AY052UT#ABA	HP USB 2.0 Docking Station Track#: Track#: Track#:	80.19	2405.70
					ACCOUNT 11000751 AMOUNT 2405.70 APPROVAL <i>[Signature]</i>		
					INQUIRIES TO: (800)727-2472	TOTAL USD	2405.70

TERMS: Payment terms are NET 30. The sale and delivery of the product and/or service listed on this invoice are subject to Hewlett-Packard Company's standard sales terms and conditions in effect at the time the product or service is ordered. Any variance from those terms and conditions will be effective only if agreed to in writing by Hewlett-Packard prior to the time the product or service is ordered.

PRICES: All orders will be billed at prices in effect at the time of the shipment.

RETURNS & REFUNDS: Exchange or returns must be requested within 30 days of receipt of your shipment. All returns require prior approval and a return authorization number (RMA). REFUNDS authorized returns or returns without a RMA number may be refused. Opened software and any purchases subject to abuse are not eligible for return. Freight charges are non-refundable. After receipt and inspection of returned merchandise, credit will be issued.

CLAIMS: Claims for shortages, damages and invoice discrepancies must be made within 30 days of receipt. In case of shipping damage, please keep all packaging materials and damaged merchandise in the original outside shipping carton. We will file a claim with the carrier and replace the item at no cost to you.
PER FAR NO 52.232-25, IN CASE OF DEFECTIVE INVOICE PLEASE NOTIFY THE FOLLOWING: Hewlett-Packard Company Attn: GEM Customer Service 10310 Farnam Drive, Omaha NE 68154
Phone: 1-800-727-2472



6415 Katella Ave., Ste. 200
Cypress, CA 90630
888-274-8664
714 995-4855
www.sitonit.net

Remit payment to:
Exemplis Corporation
25090 Network Place

Chicago, IL 60673-1250

Invoice

Invoice Number: 712644-1
Invoice Date: 6/27/2012
Order Number: 712644
Dealer ID: 108823
Page: 01

Bill To		Ship To		
PLUM BOROUGH SCHOOL DISTRICT 900 ELICKER RD ACCOUNTS PAYABLE PLUM PA 15239-1453 UNITED STATES		PEMCO WAREHOUSE 1200 LEBANON RD SOUTH HILLS INDUSTRIAL PARK WEST MIFFLIN PA 15122 UNITED STATES		
Customer PO	Ship Via	FOB	Rep	Terms
11000594	A Duie Pyle	DESTINATION	KMA	1%10, Net 30

Item/Description	Quantity	Unit Price	Amount
1) 5622T.A92.US.FG4.C5.B1.Z1.MC1.KD; Focus Mid Back Task Mid Seat Swivel Tilt, Steel Arm, Black Yoke Upholstered Seat, Black Mesh, Knock Down	37	308.36	11,409.32
2) 5622T.A92.US.FG4.C5.B1.Z1.MC1.KD; Focus Mid Back Task Mid Seat Swivel Tilt, Steel Arm, Black Yoke Upholstered Seat, Black Mesh, Knock Down	03	308.36	925.08
3) 5622T.A92.US.FG4.C5.B1.Z1.MC1.KD; Focus Mid Back Task Mid Seat Swivel Tilt, Steel Arm, Black Yoke Upholstered Seat, Black Mesh, Knock Down	01	308.36	308.36

Tracking Number(s): 275897262

Sub Total	\$12,642.76
Tax	0.00
Freight	0.00
Amount previously applied	0.00

INVOICE TOTAL \$12,642.76



THE HON COMPANY
200 OAK STREET • P.O. BOX 1109
MUSCATINE, IOWA 52761-0071
TELEPHONE 563-272-7100


INVOICE

FEDERAL TAX NO. 42-1491474
DUNS 147814735

INVOICE DATE	INVOICE NUMBER
06/26/12	483878
PLEASE REMIT TO:	
P.O. BOX 404422 ATLANTA GA 30384-4422 E.F.T. TO ACCT 37562-76567 ABA# 111000012	

SOLD TO:

3152 1 AB 0.374 E0136X 10232 D5D3519356 P1104662 0001:0001



PLUM BOROUGH SCHOOL DISTRICT
BUSINESS OFFICE
900 ELICKER RD
PLUM PA 15239-1026

SHIP TO:

INVOICING INFORMATION - CONTACT
ALYSSA LUNT (563) 272-7221

PEMCO WAREHOUSE
SOUTH HILLS INDUSTRIAL PARK
1200 LEBANON RD
WEST MIFFLIN PA 15122
USA

CUSTOMER P.O./REF. NUMBER				SHIPPING ORDER NO.		CUST. ACCT. NO.		TERMS			TERRITORY	
11000598				085236-07		084280-001		NET 30 DAYS			7301	
RECEIVER'S P.O.				PRICING CODE		F.O.B.		SHIPPED VIA			ORDER ENTRY	
4400004349				ABOUND*ST*OF*PA		DEST		LHMES 10153030272			MUSC	
MANF #	CUST LINE #	QTY. SHIPPED	BACK ORDER	MODEL NUMBER AND COLOR		DESCRIPTION			UNIT LIST PRICE	DISC %	UNIT NET PRICE	AMOUNT

****SHIP COMPLETE****

CALL 24 HRS BEFORE DELIVERY
TRAFFIC CONTACT: ADAM (CELL)
TRAFFIC PH# 412-477-5466
DELIVER BY 07/13/12
APPOINTMENT REQUIRED
MARK FOR
PIVIK ELEMENTARY SCHOOL
100 SCHOOL RD
PLUM PA
ATTN: DR TIM GLASSPOOL

POC: 412 795 0100
DLR POC: DEB DAVIS 412 831 7601 X104
DLR; PEMCO 102693
SHIP TO ARRIVE WEEK OF JULY 9
SIF UPLOAD - ANN
CARB 93120.2 Phase 2 Compliant
36x13x66 Bookcase

A109 PRINCIPAL

26	26	1		HPC673X.V.HH		826.00	55.0	371.70	371.70
----	----	---	--	--------------	--	--------	------	--------	--------

IMPORTANT NOTICE

PLEASE REFER TO INVOICE NUMBER ON ALL CORRESPONDENCE AND PAYMENTS.

CUSTOMER ORDERS ARE ACCEPTED BY THE HON COMPANY ONLY UNDER ITS TERMS AND CONDITIONS AS PUBLISHED, FROM TIME TO TIME. IF THESE TERMS DIFFER IN ANY WAY FROM TERMS AND CONDITIONS OF BUYERS' ORDER, BUYER IS ASSUMED TO HAVE CONSENTED TO HON'S TERMS AND CONDITIONS UNLESS IT HAS PROVIDED WRITTEN NOTICE OF ITS OBJECTIONS TO HON PROMPTLY ON RECEIPT OF THIS INVOICE.

MERCHANDISE SHIPPED PER THIS INVOICE HAS BEEN ACCEPTED BY FREIGHT CARRIER AS BEING IN UNDAMAGED CONDITION WHEN TRANSFERRED TO THEM. ANY FREIGHT DAMAGE APPARENT OR HIDDEN IS RESPONSIBILITY OF DELIVERING CARRIER. THE HON COMPANY WILL NOT ADJUST CLAIMS FOR DAMAGE WITHOUT PURCHASE ORDER FROM CARRIER FOR THE FULL AMOUNT OF CLAIM.

SUBTOTAL	371.70
FREIGHT	0.00
REMIT THIS AMOUNT	371.70



THE HON COMPANY
200 OAK STREET • P.O. BOX 1109
MUSCATINE, IOWA 52761-0071
TELEPHONE 563-272-7100

INVOICE

FEDERAL TAX NO. 42-1491474
DUNS 147814735

INVOICE DATE	INVOICE NUMBER
06/23/12	477266
PLEASE REMIT TO:	
P.O. BOX 404422 ATLANTA GA 30384-4422 E.F.T. TO ACCT 37562-76567 ABA# 111000012	

SOLD TO:

1287 I AB Q.374 E0143X 10246 D501657699 P1099730 0001:0005



PLUM BOROUGH SCHOOL DISTRICT
BUSINESS OFFICE
900 ELICKER RD
PLUM PA 15239-1026

SHIP TO:

PEMCO WAREHOUSE
SOUTH HILLS INDUSTRIAL PARK
1200 LEBANON RD
WEST MIFFLIN PA 15122
USA

INVOICING INFORMATION - CONTACT
ALYSSA LUNT (563) 272-7221

CUSTOMER P.O./REF. NUMBER		SHIPPING ORDER NO.		CUST. ACCT. NO.		TERMS		TERRITORY	
11000598 P		085236-06		084280-001		NET 30 DAYS		7301	
RECEIVER'S P.O.		PRICING CODE		F.O.B.		SHIPPED VIA		ORDER ENTRY	
4400004349		ABOUND*ST*OF*PA		DEST		FRUAN R60171		MUSC	
MANF #	CUST LINE #	QTY. SHIPPED	BACK ORDER	MODEL NUMBER AND COLOR	DESCRIPTION	UNIT LIST PRICE	DISC %	UNIT NET PRICE	AMOUNT
	1				INSTALLATION **SHIP COMPLETE** CALL 24 HRS BEFORE DELIVERY TRAFFIC CONTACT: ADAM (CELL) TRAFFIC PH# 412-477-5466 DELIVER BY 07/13/12 APPOINTMENT REQUIRED MARK FOR PIVIK ELEMENTARY SCHOOL 100 SCHOOL RD PLUM PA ATTN: DR TIM GLASSPOOL POC: 412 795 0100 DLR POC: DEB DAVIS 412 831 7601 X104 DLR; PEMCO 102893 SHIP TO ARRIVE WEEK OF JULY 9 SIF UPLOAD - ANN CARB 93120.2 Phase 2 Compliant 30D x 60W 2/2 Ped	2,913.00		2,913.00	2,913.00
1	1	37		H38155.K9.S	TEACHER 600 Series Latera	1,186.00	55.0	533.70	19,746.90
2	2	37		H672.L.S	TEACHER Ceres Work Chair;	601.00	55.0	270.45	10,006.65
3	3	1		HCW1.ABLCK.H.IM.NT90.SB.T	PRINCIPAL Exec High-Back P	999.00	55.0	449.55	449.55
4	4	8		H4901.H.RO49.T	114- CONF	686.00	55.0	308.70	2,469.60

IMPORTANT NOTICE

* PLEASE REFER TO INVOICE NUMBER ON ALL CORRESPONDENCE AND PAYMENTS.

* CUSTOMER ORDERS ARE ACCEPTED BY THE HON COMPANY ONLY UNDER ITS TERMS AND CONDITIONS AS PUBLISHED, FROM TIME TO TIME. IF THESE TERMS DIFFER IN ANY WAY FROM TERMS AND CONDITIONS OF BUYERS' ORDER, BUYER IS ASSUMED TO HAVE CONSENTED TO HON TERMS AND CONDITIONS UNLESS IT HAS PROVIDED WRITTEN NOTICE OF ITS OBJECTIONS TO HON PROMPTLY ON RECEIPT OF THIS INVOICE.

* MERCHANDISE SHIPPED PER THIS INVOICE HAS BEEN ACCEPTED BY FREIGHT CARRIER AS BEING IN UNDAMAGED CONDITION WHEN TRANSFERRED TO THEM. ANY FREIGHT DAMAGE APPARENT OR HIDDEN IS RESPONSIBILITY OF DELIVERING CARRIER. THE HON COMPANY WILL NOT ADJUST CLAIMS FOR DAMAGE WITHOUT PURCHASE ORDER FROM CARRIER FOR THE FULL AMOUNT OF CLAIM.

THE MERCHANDISE LISTED PER THIS INVOICE HAS BEEN PRODUCED IN ACCORDANCE WITH THE FAIR LABOR STANDARDS ACT OF 1938, AS AMENDED.
WE HEREBY CERTIFY THAT WE ARE COMPLYING WITH THE REQUIREMENTS OF THE FEDERAL WAGE



THE HON COMPANY
200 OAK STREET • P.O. BOX 1109
MUSCATINE, IOWA 52761-0071
TELEPHONE 563-272-7100

INVOICE

FEDERAL TAX NO. 42-1491474
DUNS 147814735

INVOICE DATE	INVOICE NUMBER
06/23/12	477266
PLEASE REMIT TO:	
P.O. BOX 404422 ATLANTA GA 30384-4422 E.F.T. TO ACCT 37562-76567 ABA# 111000012	

SOLD TO:

SHIP TO:



PLUM BOROUGH SCHOOL DISTRICT
BUSINESS OFFICE
900 ELICKER RD
PLUM PA 15239-1026

PEMCO WAREHOUSE
SOUTH HILLS INDUSTRIAL PARK
1200 LEBANON RD
WEST MIFFLIN PA 15122
USA

INVOICING INFORMATION - CONTACT
ALYSSA LUNT (563) 272-7221

CUSTOMER P.O./REF. NUMBER		SHIPPING ORDER NO.		CUST. ACCT. NO.		TERMS		TERRITORY	
11000598		085236-06		084280-001		NET 30 DAYS		7301	
RECEIVER'S P.O.		PRICING CODE		F.O.B.		SHIPPED VIA		ORDER ENTRY	
4400004349		ABOUND*ST*OF*PA		DEST		FRUAN R60171		MUSC	
MANF #	CUST LINE #	QTY. SHIPPED	BACK ORDER	MODEL NUMBER AND COLOR	DESCRIPTION	UNIT LIST PRICE	DISC %	UNIT NET PRICE	AMOUNT
5	5	1		H107291.HH	Storage Cabinet	705.00	55.0	317.25	317.25
6	6	1		H38292L.H.H5	114-CONF 30D x 66W - 2L w/	1,205.00	55.0	542.25	542.25
7	7	1		H38215R.H.H5	A104 NURSE 24D x 48W x 29-1/	786.00	55.0	353.70	353.70
8	8	1		HD2.H5	A104 NURSE Metal Center Draw	169.00	62.0	64.22	64.22
9	9	2		H4071.WP37.T	A104 NURSE 4070 Series Fan B	602.00	55.0	270.90	541.80
10	10	1		H38292L.H.T5	A106 WAITING 30D x 66W - 2L w/	1,140.00	55.0	513.00	513.00
11	11	1		H38217R.H.T5	A107 GUIDANCE 24D x 60W x 29-1/	820.00	55.0	369.00	369.00
12	12	1		HD2.T5	A107 GUIDANCE Metal Center Draw	162.00	62.0	61.56	61.56
13	13	1		H38242N.T5	A107 GUIDANCE 60x36-1/4H Stack-	572.00	55.0	257.40	257.40
14	14	1		H38247.L.T5	A107 GUIDANCE 2 30"W x 16"H Fil	351.00	55.0	157.95	157.95
15	15	1		HT60.TA37.T5	A107 GUIDANCE 20H Tackboard for	313.00	55.0	140.85	140.85

IMPORTANT NOTICE

* PLEASE REFER TO INVOICE NUMBER ON ALL CORRESPONDENCE AND PAYMENTS.

* CUSTOMER ORDERS ARE ACCEPTED BY THE HON COMPANY ONLY UNDER ITS TERMS AND CONDITIONS AS PUBLISHED, FROM TIME TO TIME. IF THESE TERMS DIFFER IN ANY WAY FROM TERMS AND CONDITIONS OF BUYERS' ORDER, BUYER IS ASSUMED TO HAVE CONSENTED TO HON TERMS AND CONDITIONS UNLESS IT HAS PROVIDED WRITTEN NOTICE OF ITS OBJECTIONS TO HON PROMPTLY ON RECEIPT OF THIS INVOICE.

* MERCHANDISE SHIPPED PER THIS INVOICE HAS BEEN ACCEPTED BY FREIGHT CARRIER AS BEING IN UNDAMAGED CONDITION WHEN TRANSFERRED TO THEM. ANY FREIGHT DAMAGE APPARENT OR HIDDEN IS RESPONSIBILITY OF DELIVERING CARRIER. THE HON COMPANY WILL NOT ADJUST CLAIMS FOR DAMAGE WITHOUT PURCHASE ORDER FROM CARRIER FOR THE FULL AMOUNT OF CLAIM.



THE HON COMPANY
200 OAK STREET • P.O. BOX 1109
MUSCATINE, IOWA 52761-0071
TELEPHONE 563-272-7100

INVOICE

FEDERAL TAX NO. 42-1491474
DUNS 147814735

INVOICE DATE	INVOICE NUMBER
06/23/12	477266
PLEASE REMIT TO:	
P.O. BOX 404422 ATLANTA GA 30384-4422 E.F.T. TO ACCT 37562-76567 ABA# 111000012	

SOLD TO:

SHIP TO:



PLUM BOROUGH SCHOOL DISTRICT
BUSINESS OFFICE
900 ELICKER RD
PLUM PA 15239-1026

PEMCO WAREHOUSE
SOUTH HILLS INDUSTRIAL PARK
1200 LEBANON RD
WEST MIFFLIN PA 15122
USA

CUSTOMER P.O./REF. NUMBER		SHIPPING ORDER NO.		CUST. ACCT. NO.		TERMS		TERRITORY	
11000598		085236-06		084280-001		NET 30 DAYS		7301	
RECEIVER'S P.O.		PRICING CODE		F.O.B.		SHIPPED VIA		ORDER ENTRY	
4400004349		ABOUND*ST*OF*PA		DEST		FRUAN R60171		MUSC	
MANF #	CUST LINE #	QTY, SHIPPED	BACK ORDER	MODEL NUMBER AND COLOR	DESCRIPTION	UNIT LIST PRICE	DISC %	UNIT NET PRICE	AMOUNT
16	16	1		H4071.RG62.T	A107 GUIDANCE 4070 Series Fan B	602.00	55.0	270.90	270.90
17	17	2		H684.L.T5	A107 GUIDANCE 600 Series Latera	1,124.00	55.0	505.80	1,011.60
18	18	2		HS72ABC.T5	A107 GUIDANCE Bookcase 5-Shelf	372.00	55.0	167.40	334.80
19	19	1		HPC023L.V.C.HH	A107 GUIDANCE 72Wx36Dx29H SP De	1,651.00	55.0	742.95	742.95
20	20	1		HPC402X.V.C.HH	A109 PRINCIPAL 48Wx24Dx29H Bldg	363.00	55.0	172.35	172.35
21	21	1		HPC233R.V.C.HH	A109 PRINCIPAL 72Wx24Dx29H Crede	1,476.00	55.0	664.20	664.20
22	22	1		HPC501K.V.HH	A109 PRINCIPAL 72Wx37H Stack-On	1,261.00	55.0	567.45	567.45
23	23	1		H90056.TA37	A109 PRINCIPAL Tackboard for 72"	227.00	55.0	102.15	102.15
24	24	1		HPC634X.V.C.HH	A109 PRINCIPAL 36x24x29 1/2 Late	1,043.00	55.0	469.35	469.35
25	25	1		HPC690G.V.HH	A109 PRINCIPAL 36x37 1/8 Bookcas	1,169.00	55.0	526.05	526.05
26	26	1	1		A109 PRINCIPAL 36x13x66 Bookcase	826.00	55.0	371.70	371.70

IMPORTANT NOTICE

PLEASE REFER TO INVOICE NUMBER ON ALL CORRESPONDENCE AND PAYMENTS.

CUSTOMER ORDERS ARE ACCEPTED BY THE HON COMPANY ONLY UNDER ITS TERMS AND CONDITIONS AS PUBLISHED, FROM TIME TO TIME. IF THESE TERMS DIFFER IN ANY WAY FROM TERMS AND CONDITIONS OF BUYERS' ORDER, BUYER IS ASSUMED TO HAVE CONSENTED TO HON TERMS AND CONDITIONS UNLESS IT HAS PROVIDED WRITTEN NOTICE OF ITS OBJECTIONS TO HON PROMPTLY ON RECEIPT OF THIS INVOICE.

MERCHANDISE SHIPPED PER THIS INVOICE HAS BEEN ACCEPTED BY FREIGHT CARRIER AS BEING IN UNDAMAGED CONDITION WHEN TRANSFERRED TO THEM. ANY FREIGHT DAMAGE APPARENT OR HIDDEN IS RESPONSIBILITY OF DELIVERING CARRIER. THE HON COMPANY WILL NOT ADJUST CLAIMS FOR DAMAGE WITHOUT PURCHASE ORDER FROM CARRIER FOR THE FULL AMOUNT OF CLAIM.

HON.

THE HON COMPANY
200 OAK STREET • P.O. BOX 1109
MUSCATINE, IOWA 52761-0071
TELEPHONE 563-272-7100

INVOICE

FEDERAL TAX NO. 42-1491474
DUNS 147814735

INVOICE DATE	INVOICE NUMBER
06/23/12	477266
PLEASE REMIT TO:	
P.O. BOX 404422 ATLANTA GA 30384-4422 E.F.T. TO ACCT 37562-76567 ABA# 111000012	

SOLD TO:

SHIP TO:



PLUM BOROUGH SCHOOL DISTRICT
BUSINESS OFFICE
900 ELICKER RD
PLUM PA 15239-1026

PEMCO WAREHOUSE
SOUTH HILLS INDUSTRIAL PARK
1200 LEBANON RD
WEST MIFFLIN PA 15122
USA

CUSTOMER P.O./REF. NUMBER				SHIPPING ORDER NO.		CUST. ACCT. NO.		TERMS		TERRITORY	
11000598				085236-06		084280-001		NET 30 DAYS		7301	
RECEIVER'S P.O.				PRICING CODE		F.O.B.		SHIPPED VIA		ORDER ENTRY	
4400004349				ABOUND*ST*OF*PA		DEST		FRUAN R60171		MUSC	
MANF #	CUST LINE #	QTY. SHIPPED	BACK ORDER	MODEL NUMBER AND COLOR		DESCRIPTION		UNIT LIST PRICE	DISC %	UNIT NET PRICE	AMOUNT
				HPC673X.V.HH							
27	27	3		H2111.H.GO90		A109 PRINCIPAL 2110 Series Guest		501.00	55.0	225.45	676.35
28	28	4		H2111.H.RO49		A109 PRINCIPAL 2110 Series Guest		446.00	55.0	200.70	802.80
29	29	1		H80170.H		A118 WAITING Cylinder Occasion		492.00	55.0	221.40	221.40
30	30	1		HT-20B.P		A118 WAITING 1-1/2" Dia. Singl		352.00	55.0	158.40	158.40
31	31	1		H1135.K9.P		FACULTY Rect. Hosp. Top w		290.00	55.0	130.50	130.50
32	32	4		H1112.K9.P		FACULTY Sqr Hosp Top w/ T		251.00	55.0	112.95	451.80
33	33	4		HBBX40.P		FACULTY 3" Dia. Single Co		337.00	55.0	151.65	606.60
34	34	4		H4041.91.Y		FACULTY 4041 Polymer Seat		532.00	55.0	239.40	957.60
35	35	2		HTLRB.H		FACULTY Laminate Large Cy		549.00	55.0	247.05	494.10
36	35	1		HTBEAM120		114- CONF Component of HTLR120 Support Beam for		189.00	55.0	85.05	85.05

IMPORTANT NOTICE

* PLEASE REFER TO INVOICE NUMBER ON ALL CORRESPONDENCE AND PAYMENTS.

* CUSTOMER ORDERS ARE ACCEPTED BY THE HON COMPANY ONLY UNDER ITS TERMS AND CONDITIONS AS PUBLISHED, FROM TIME TO TIME. IF THESE TERMS DIFFER IN ANY WAY FROM TERMS AND CONDITIONS OF BUYERS' ORDER, BUYER IS ASSUMED TO HAVE CONSENTED TO HON TERMS AND CONDITIONS UNLESS IT HAS PROVIDED WRITTEN NOTICE OF ITS OBJECTIONS TO HON PROMPTLY ON RECEIPT OF THIS INVOICE.

* MERCHANDISE SHIPPED PER THIS INVOICE HAS BEEN ACCEPTED BY FREIGHT CARRIER AS BEING IN UNDAMAGED CONDITION WHEN TRANSFERRED TO THEM. ANY FREIGHT DAMAGE APPARENT OR HIDDEN IS RESPONSIBILITY OF DELIVERING CARRIER. THE HON COMPANY WILL NOT ADJUST CLAIMS FOR DAMAGE WITHOUT PURCHASE ORDER FROM CARRIER FOR THE FULL AMOUNT OF CLAIM.

THE MERCHANDISE LISTED PER THIS INVOICE HAS BEEN PRODUCED IN ACCORDANCE WITH THE
FAIR LABOR STANDARDS ACT OF 1938, AS AMENDED.

1287 1 AB 0.374 E0143X 10249 0501057699 P1099730 0004:0005 WE HEREBY CERTIFY THAT WE ARE COMPLYING WITH THE REQUIREMENTS OF THE FEDERAL WAGE



THE HON COMPANY
200 OAK STREET • P.O. BOX 1109
MUSCATINE, IOWA 52761-0071
TELEPHONE 563-272-7100

INVOICE

FEDERAL TAX NO. 42-1491474
DUNS 147814735

INVOICE DATE	INVOICE NUMBER
06/23/12	477266
PLEASE REMIT TO:	
P.O. BOX 404422 ATLANTA GA 30384-4422 E.F.T. TO ACCT 37562-76567 ABA# 111000012	

SOLD TO:



PLUM BOROUGH SCHOOL DISTRICT
BUSINESS OFFICE
900 ELICKER RD
PLUM PA 15239-1026

SHIP TO:

PEMCO WAREHOUSE
SOUTH HILLS INDUSTRIAL PARK
1200 LEBANON RD
WEST MIFFLIN PA 15122
USA

INVOICING INFORMATION - CONTACT
ALYSSA LUNT (563) 272-7221

CUSTOMER P.O./REF. NUMBER				SHIPPING ORDER NO.		CUST. ACCT. NO.		TERMS		TERRITORY	
11000598				085236-06		084280-001		NET 30 DAYS		7301	
RECEIVER'S P.O.				PRICING CODE		F.O.B.	SHIPPED VIA			ORDER ENTRY	
4400004349				ABOUND*ST*OF*PA		DEST	FRUAN R60171			MUSC	
MANF #	CUST LINE #	QTY. SHIPPED	BACK ORDER	MODEL NUMBER AND COLOR		DESCRIPTION		UNIT LIST PRICE	DISC %	UNIT NET PRICE	AMOUNT
						114- CONF					
						Component of HTLR120					
						120"W x 48"D Race		920.00	55.0	414.00	414.00
HTLA48120.VH.N.H											

IMPORTANT NOTICE

* PLEASE REFER TO INVOICE NUMBER ON ALL CORRESPONDENCE AND PAYMENTS.

* CUSTOMER ORDERS ARE ACCEPTED BY THE HON COMPANY ONLY UNDER ITS TERMS AND CONDITIONS AS PUBLISHED, FROM TIME TO TIME. IF THESE TERMS DIFFER IN ANY WAY FROM TERMS AND CONDITIONS OF BUYERS' ORDER, BUYER IS ASSUMED TO HAVE CONSENTED TO HON TERMS AND CONDITIONS UNLESS IT HAS PROVIDED WRITTEN NOTICE OF ITS OBJECTIONS TO HON PROMPTLY ON RECEIPT OF THIS INVOICE.

* MERCHANDISE SHIPPED PER THIS INVOICE HAS BEEN ACCEPTED BY FREIGHT CARRIER AS BEING IN UNDAMAGED CONDITION WHEN TRANSFERRED TO THEM. ANY FREIGHT DAMAGE APPARENT OR HIDDEN IS RESPONSIBILITY OF DELIVERING CARRIER. THE HON COMPANY WILL NOT ADJUST CLAIMS FOR DAMAGE WITHOUT PURCHASE ORDER FROM CARRIER FOR THE FULL AMOUNT OF CLAIM.

SUBTOTAL	49,136.78
FREIGHT	0.00
REMIT THIS AMOUNT	49,136.78

THE MERCHANDISE LISTED PER THIS INVOICE HAS BEEN PRODUCED IN ACCORDANCE WITH THE
FAIR LABOR STANDARDS ACT OF 1938, AS AMENDED.

WE HEREBY CERTIFY THAT WE ARE COMPLYING WITH THE REQUIREMENTS OF THE FEDERAL WAGE

PLUM BOROUGH MUNICIPAL AUTHORITY

4555 NEW TEXAS ROAD
PITTSBURGH, PA 15239
(412) 798-0950 • (412) 793-7331 • FAX (412) 798-9186

6/20/12

PSHS SOFTBALL FIELD WATER TAP

6"X2" COATED, DBL STAINLESS STEEL SADDLE...\$82.16

2"KENNEDY VALVE...\$260.40

ARMOR PLAS VALVE BOX W/CI LID...\$84.73

2"SENSUS WATER METER...\$664.80

SENSUS RADIO READ...\$108.00

2"X4"BRASS NIPPLE...\$14.50

2"X10"BRASS NIPPLE...\$31.90

2 PBMA EMPLOYEE'S – 2HRS LABOR...\$96.62

TOTAL LABOR & MATERIAL...\$1343.11

Should you have any questions, or if we can be of further assistance, please do not hesitate to contact the Authority's office.

Mike DiGullio
Field Supervisor
Plum Borough Municipal Authority

PLUM BOROUGH MUNICIPAL AUTHORITY

PAYMENT STUB

Please Return This Portion With Your Payment
 Make Check Payable: Plum Borough Municipal Authority
 4555 New Texas Rd Pittsburgh, PA15239
 412-793-7331

PLUM BOROUGH SCHOOL DISTRICT,
 C/O UTILITIES COST CUTTERS
 P.O. BOX 980
 ELWOOD CITY, PA 16117-0980

Water / Sewer / Sanitation Bill

Account Number	Please Pay
1104242-1111973	\$50.67
Invoice	Amount Enclosed
1160303	

AMOUNT DUE	\$50.67
DUE DATE	July 9, 2012
AFTER DUE DATE	\$53.20



----- Tear Here and Return Top Portion with Payment -----

Please keep this portion for your records

Name:	PLUM BOROUGH SCHOOL DISTRICT	Invoice Date:	06/22/2012
Account Number:	1104242-1111973	Service From Date:	01/01/2012
Invoice Number:	1160303	Service To Date:	05/22/2012
Service Location:	200 SCHOOL RD	Payment Due Date:	07/09/2012

METER ID	PREV	CURR	USAGE	FROM	TO
84133347	16990	18285	1,895	05/02/2012	06/22/2012
ACCOUNT 003365					
AMOUNT					
APPROVAL					

BILLING SUMMARY

Previous Balance	78.53
Payments	-78.53
Adjustments	0.00
Penalty	0.00
Current Charges	
Water - Commercial	50.67

Penalty Notice

Delinquent accounts are subject to a 5% penalty if not paid by the due date.

After Hours Emergency: Please call 412-825-5699 for any water or sewer emergency

AMOUNT DUE	\$50.67
DUE DATE	July 9, 2012
AFTER DUE DATE	\$53.20

This bill includes a "Sanitation" charge if your trash pickup service is provided by the Borough. The Authority will handle "Billing Only" questions. All service questions should be directed to the Borough (412-795-6800). PBMA Business hours are from 8:00 A.M. to 4:30 P.M. Monday - Friday. Phone: (412)793-7331.

THIS IS YOUR FINAL WATER AND SEWAGE BILL.

ATTENTION TENANTS:

ANY METER DEPOSITS HAVE BEEN CREDITED TO YOUR ACCOUNT AND ARE REFLECTED IN THE PAYMENTS RECEIVED.

SCANNED
 ERIC RYAN CORP

JUN 26 2012

PLUM BOROUGH MUNICIPAL AUTHORITY

PAYMENT STUB

412-793-7331

Please Return This Portion With Your Payment

Water / Sewer / Sanitation Bill

Account Number	Please Pay
1104329-1112788	\$1,516.76
Invoice	Amount Enclosed
1182333	



PLUM BOROUGH SCHOOL DISTRICT
C/O UTILITY COST CUTTERS
PO BOX 980
ELLWOOD CITY PA 16117-0980

30

AMOUNT DUE	\$1,516.76
DUE DATE	July 17, 2012
AFTER DUE DATE	\$1,592.60



Make Check Payable: Plum Borough Municipal Authority 4555 New Texas Rd Pittsburgh, PA 15239

----- Tear Here and Return Top Portion with Payment -----

Please keep this portion for your records

Name:	PLUM BOROUGH SCHOOL DISTRICT	Invoice Date:	06/25/2012
Account Number:	1104329-1112788	Service From Date:	06/01/2012
Invoice Number:	1182333	Service To Date:	06/30/2012
Service Location:	151 SCHOOL RD	Payment Due Date:	07/17/2012

METER ID	PREV	CURR	USAGE	FROM	TO	BILLING SUMMARY
70598251	0	87170	87170	05/22/2012	06/04/2012	Previous Balance 0.00
June ACCOUNT 003365 01673 60B AMOUNT 1516 76 APPROVAL						Payments 0.00 Adjustments 0.00 Penalty 0.00 Balance 0.00 Current Charges Sewer-Metered 1,516.76

Penalty Notice

Delinquent accounts are subject to a 5% penalty if not paid by the due date.

After Hours Emergency: Please call 412-825-5699 for any water or sewer emergency

AMOUNT DUE	\$1,516.76
DUE DATE	July 17, 2012
AFTER DUE DATE	\$1,592.60

This bill includes a "Sanitation" charge if your trash pickup service is provided by the Borough. The Authority will handle "Billing Only" questions. All service questions should be directed to Allied Waste at 1-877-788-9400. PBMA Business hours are from 8:00 A.M. to 4:30 P.M. Monday - Friday. Phone: (412)793-7331.

THIS IS YOUR JUNE 2012 MONTHLY BILL.

PLEASE NOTE: PAYMENTS MAY STILL BE MADE AT ANY LOCAL S & T BANK. JUL 02 2012

SCANNED
ERIC RYAN CORP

PLUM BORO SCH DIST
PO BOX 836
ELLWOOD CITY PA 16117-0836

PO Box 6766
Pittsburgh, PA 15212
www.equitablegas.com

Equitable Gas
reliable by nature

Account # 00373146000042

Customer # 3731460
Location # 436997

Invoice # 29585405
Invoice Date 05/03/12

Amount Due	\$706.50
Due Date	05/18/12

Billing Detail

Balance On Last Bill

\$1,254.60

Payments and Other Credits

Payment (04/24/12)

(\$1,254.60)

Total Payments and Other Credits

(\$1,254.60)

Billing and Other Charges

Customer Charge

\$150.00

Delivery Charge

03/30/12-04/29/12 265.0 MCF @ \$2.100/MCF

\$556.50

Current Bill

\$706.50

Account Balance

\$706.50

Meter Statement

Location Service Address		Meter	This Reading: _____			Last Reading: _____			Consumption
			Date	Type	Read	Date	Type	Read	
436997	200 SCHOOL RD	1847703	04/29/12	Electronic	2776.0	03/29/12	Electronic	2511.0	265.0

Remittance Information

Please Wire or ACH Transactions To:

Mellon Bank NA
Pittsburgh, PA
Account #: 0026112
ABA #: 043000261

Please Remit Check To:

EQUITABLE GAS
Box 371820
Pittsburgh, PA 15250-7820

Please Send Correspondence To:

PO Box 6766
Pittsburgh, PA 15212
www.equitablegas.com

Contact Equitable Gas:

Billing Inquiry marketing@equitablegas.com
Information (412) 395-3145
Emergencies (800) 253-3928

April 001490

ACCOUNT									
AMOUNT	011536				706.50				
APPROVAL					aap				

SCANNED
ERIC RYAN CORP

MAY 08 2012

PLUM BORO SCH DIST
PO BOX 836
ELLWOOD CITY PA 16117-0836

SCANNED
APR 10 2012
ERIC RYAN CORP

PO Box 6766
Pittsburgh, PA 15212
www.equitablegas.com

Equitable Gas
reliable by nature

Account # 00373146000042

Customer # 3731460
Location # 436997

Invoice # 29305554
Invoice Date 04/04/12

Amount Due	\$1,254.60
Due Date	04/19/12

Billing Detail

Balance On Last Bill \$4,449.98

Payments and Other Credits

Payment (03/05/12)	(\$1,985.40)
Payment (03/20/12)	(\$2,464.58)
Total Payments and Other Credits	(\$4,449.98)

Billing and Other Charges

Customer Charge		\$150.00
Delivery Charge	02/29/12-03/29/12 526.0 MCF @ \$2.100/MCF	\$1,104.60
Current Bill		\$1,254.60

Account Balance

\$1,254.60

Meter Statement

Location	Service Address	Meter	This Reading:			Last Reading:			Consumption
			Date	Type	Read	Date	Type	Read	
436997	200 SCHOOL RD	1847703	03/29/12	Electronic	2511.0	02/28/12	Electronic	1985.0	526.0

Remittance Information

<u>Please Wire or ACH Transactions To:</u>	<u>Please Remit Check To:</u>	<u>Please Send Correspondence To:</u>	<u>Contact Equitable Gas:</u>
Mellon Bank NA	EQUITABLE GAS	PO Box 6766	Billing Inquiry marketing@equitablegas.com
Pittsburgh, PA	Box 371820	Pittsburgh, PA 15212	Information (412) 395-3145
Account #: 0026112	Pittsburgh, PA 15250-7820	www.equitablegas.com	Emergencies (800) 253-3928
ABA # 043000261			

mail

001490

ACCOUNT									
01536									
AMOUNT	1254.60								
APPROVAL	[Signature]								

PLUM BORO SCH DIST
PO BOX 836
ELLWOOD CITY PA 16117-0836

PO Box 6766
Pittsburgh, PA 15212
www.equitablegas.com

Equitable Gas
reliable by nature

Account # 00373146000042 Customer # 3731460 Invoice # 29898970
Location # 436997 Invoice Date 06/05/12

Amount Due	\$164.70
Due Date	06/20/12

Billing Detail

Balance On Last Bill		\$706.50
Payments and Other Credits		
Payment (05/22/12)		(\$706.50)
Total Payments and Other Credits		(\$706.50)
Billing and Other Charges		
Customer Charge		\$150.00
Delivery Charge	04/30/12-05/30/12 7.0 MCF @ \$2.100/MCF	\$14.70
Current Bill		\$164.70
Account Balance		\$164.70

Meter Statement

Location	Service Address	Meter	This Reading:			Last Reading:			Consumption
			Date	Type	Read	Date	Type	Read	
436997	200 SCHOOL RD	1847703	05/30/12	Electronic	2783.0	04/29/12	Electronic	2776.0	7.0

Remittance Information

<u>Please Wire or ACH Transactions To:</u>	<u>Please Remit Check To:</u>	<u>Please Send Correspondence To:</u>	<u>Contact Equitable Gas:</u>
Mellon Bank NA	EQUITABLE GAS	PO Box 6766	Billing Inquiry marketing@equitablegas.com
Pittsburgh, PA	Box 371820	Pittsburgh, PA 15212	Information (412) 395-3145
Account #: 0026112	Pittsburgh, PA 15250-7820	www.equitablegas.com	Emergencies (800) 253-3928
ABA #: 043000261			

ACCOUNT														
AMOUNT														
APPROVAL														

SCANNED
ERIC RYAN CORP
JUN 12 2012

Usage & Demand Information		Summary					
Next Scheduled Meter Reading Date: July 5, 2012		Prior Billing Information					
kWh Usage:		Total Amount of Last Bill \$510.88					
		Total Amount Owed From Your Last Bill \$510.88					
- Your Average Usage for the past month is 23,400 kWh. - Total Usage for the past month is 23,400 kWh. - The average temperature for the billing period was 3 degrees colder than last year. - Your class average price to compare is 5.93 cents/kWh. - Your actual Price to Compare may differ based on your specific demand and usage patterns.		DLC Basic Service Charges 1727.77					
Billing Demand:		TOTAL ACCOUNT BALANCE PAYABLE TO DLC \$2238.65					
		001295 ACCOUNT <table border="1" style="width: 100%;"> <tr> <td>AMOUNT</td> <td>1727.77</td> </tr> <tr> <td>APPROVAL</td> <td></td> </tr> </table>		AMOUNT	1727.77	APPROVAL	
AMOUNT	1727.77						
APPROVAL							
Estimated PA State Taxes \$288.73 Late Charge After Jun 27, 2012 1.25%		Payment Due Jun 27, 2012 Amount Due \$2238.65					

SCANNED
ERIC RYAN CORP

CORRECTED BILL

JUN 14 2012

* See pages 3 and 4 for a complete breakdown of charges.

Please return this portion with your payment. Make payment payable to Duquesne Light Company.

Account Number
2001-676-339-001

PLEASE PAY BY Jun 27, 2012
\$2238.65

#BWNHBYB
#0100083816950054#
PLUM BOROUGH SCHOOL DIST
PO BOX 836
ELLWOOD CITY PA 16117-0836

DUQUESNE LIGHT COMPANY
PAYMENT PROCESSING CENTER
PO Box 10
PITTSBURGH, PA 15230-0010

20016763390010 000002238650 000000000000 000002238650

			Kilowatt Hour Information						Demand Information					
			Service Period		Meter Readings				Demand Readings		Kilowatt Demand			
Meter No.	Voltage	Meter Constant	From	To	Prior	Present	Difference	Kilowatt Hours					PFM	Adj. KW
G13980817		300.0	0508	0608	6	78	72	21600	.22		66.00		1.00	66.00
					Total Kilowatt Hours Used			21600				Total kW Demand Billing		66.00

			Service Period		Reactive Information			
Meter No.	Voltage	Meter Constant	From	To	Prior	Present	Difference	kVARh

Date/Time Demand Created		
Voltage	On-Peak	Off-Peak

General & Supplier Information	Duquesne Light Company Information
• Generation/Supply prices and charges are set by the electric generation supplier you have chosen. • The Public Utility Commission regulates distribution prices and services. • The Federal Energy Regulatory Commission regulates transmission prices and services.	Watt Choices: Duquesne Light's WATT CHOICES offers a variety of energy efficiency programs to help customers save money by conserving energy and reducing demand. To participate or to learn more about these programs, visit www.wattchoices.com or call 1-888-WATTLEY.



100 Houston Square, Suite 200
Canonsburg, PA 15317

☎ 724.746.1900

☐ 724.746.7032

🏠 www.nelloconstruction.com

June 29, 2012

Correspondence No. 00435

Russo Construction Services
38 Boulder Drive
Pittsburgh, PA 15239

Attn: Mr. Dennis Russo

RE: NEW PIVIK ELEMENTARY SCHOOL

SUBJECT: Temporary Electric Invoice

Dear Mr. Russo:

Following is a Duquesne Light bill that Nello has paid for the temporary electric.

Please have the Owner reimburse Nello Construction.

Period 05/08/12-06/05/12 - \$1,938.43

Please feel free to contact me if you have any questions or require any additional information.

Respectfully,

NELLO CONSTRUCTION COMPANY

A handwritten signature in black ink that reads 'John Fusco/kr'.

John Fusco
Project Manager

JF/kr

Enclosures



cc: Steve Peterman/Massaro



Customer Name and Service Address:
 NELLO CONSTRUCTION
 100 SCHOOL RD
 PITTSBURGH, PA 15239-1455

Account Number 0001-709-943-001

Rate: GM-Medium Commercial Fixed
Rider Code:

Usage & Demand Information		Summary	
Next Scheduled Meter Reading Date: July 5, 2012		Prior Billing Information	
kWh Usage:		Total Amount of Last Bill \$2036.82	
		Total Payment(s) Received: 05/23/12 -2036.82	
- Your Average Usage for the past 10 months is 17,664 kWh. - Total Usage for the past 10 months is 176,640 kWh. - The average temperature for the billing period was 2 degrees colder than last year. - Your class average price to compare is 5.93 cents/kWh. - Your actual Price to Compare may differ based on your specific demand and usage patterns.		Total Amount Owed From Your Last Bill \$0.00	
Billing Demand:		DLC Basic Service Charges 1938.43	
		TOTAL ACCOUNT BALANCE PAYABLE TO DLC \$1938.43	
		NELLO CONSTRUCTION	
		JUN 12 2012	
		RECEIVED	
		JOB NO. 1724	
		PHASE NO.	
		APPROVED	
		ESTIMATED READING	
		* See pages 3 and 4 for a complete breakdown of charges.	
Estimated PA State Taxes	Late Charge After Jun 26, 2012	Payment Due	Amount Due
\$250.01	1.25%	Jun 26, 2012	\$1938.43

					Kilowatt Hour Information				Demand Information					
Meter No.	Voltage	Meter Constant	Service Period		Meter Readings			Kilowatt Hours	Demand Readings		Kilowatt Demand		PFM	Adj. KW
			From	To	Prior	Present	Difference							
G03726473		40.0	0508	0605	3935	4416	481	19240	1.23		49.20			49.20
					Total Kilowatt Hours Used			19240			Total kW Demand Billing		49.20	

			Reactive Information				
Meter No.	Voltage	Meter Constant	Service Period		Meter Readings		
			From	To	Prior	Present	Difference

Date/Time Demand Created		
Voltage	On-Peak	Off-Peak

General & Supplier Information	Duquesne Light Company Information
- Generation/Supply prices and charges are set by the electric generation supplier you have chosen. - The Public Utility Commission regulates distribution prices and services. - The Federal Energy Regulatory Commission regulates transmission prices and services.	Watt Choices: Duquesne Light's WATT CHOICES offers a variety of energy efficiency programs to help customers save money by conserving energy and reducing demand. To participate or to learn more about these programs, visit www.wattchoices.com or call 1-888-WATTLEY. Dear Customer, This is an estimated bill, because we have been unable to obtain a valid meter reading for your account for one or more months. It is payable by the due date. Would you please contact us at 412-393-7100 to make arrangements so we can gain access to your meter.