

New Holiday Park Elementary School Monthly Report



March 7, 2014

Russo Construction Services

“New Holiday Park Elementary Project”

- Gas line relocated for O’Block by plumber is complete
- Electric relocation for O’Block by Duquesne Light is ongoing
- Data lines for O’Block are being moved
- New conduit for H.P.E electrical, data and cable are being installed
- Rebar for footer is ongoing
- Footers are complete in area B and ongoing in D
- Foundation block is started in area B
- Site storm is ongoing
- Steel fabrication is ongoing for areas B and D
- Steel is being delivered for area B
- Inspections are ongoing by Pa Soil & Rock and Plum Borough inspectors and utility companies
- All inspections have passed to this point
- Product submittals are continuing and long lead items have been addressed and approved
- Value engineering of products is ongoing

- Schedule for project is finalized and approved by contractors, PA Soil & Rock, Kimball and Rucon
- Safety reviews are ongoing and we are receiving weekly safety reports from contractors

Project Photos







