

New Holiday Park Elementary School Monthly Report



November 6, 2014

Rucon Inc.

WWW.RUCONINC.COM

(PBSD Owners Representative)

“Project is on schedule”

- Gas line is being air tested
- Plumbing water lines in area A are being air tested
- Sprinkler piping installation is 95% complete
- Fire pump booster has been set
- Cable tray installation is 95% complete
- Wires for classroom lighting has begun being installed
- Roof in area C is complete and area A is 25%
- All exterior block complete
- Exterior Brick is 90% complete
- Roof units are being set in area A
- HVAC unit ventilators area being installed in classrooms
- Control wires for unit ventilators has been installed
- Painting is ongoing in classrooms and stairwells
- Bulk heads complete in areas B & D
- Ceiling grid is 90% installed in classrooms
- Windows installed in area B & D are 95% complete and store fronts are ongoing
- Paving to begin this week
- Inspections are ongoing by Pa Soil & Rock and Plum Borough inspectors and utility companies
 - Safety meeting reports have been turned in weekly from contractors

- Project Photos









