

New Holiday Park Elementary School Monthly Report



October 9, 2014

Rucon Inc.

WWW.RUCONINC.COM

(PBSO Owners Representative)

“Project is on schedule”

- Water meter has been installed
- Gas line installed to the building waiting on connection at main line by Peoples Gas
- Plumbing water lines in area A are ongoing
- Sprinkler piping installation is 75% complete
- Electrical conduit from transformer pad to building complete
- Cable tray installation is 60% complete
- Wires are being pulled from sub-panels to main electrical room panels
- Roof in area C is 75% complete and materials delivered for area A to start in next three weeks
- CMU block in area A is 50% complete
- Corridor walls in areas B & D are being washed down
- Exterior Brick in areas B & D are complete and area C is 90% complete
- Duct work and roof units are being set in areas B,C & D
- HVAC unit ventilators area being hung in area A/C corridor
- Painting has begun in classrooms and stairwells
- Bulk head framing complete in areas B & D drywall is ongoing
- Ceiling grid is being installed in classrooms

- Windows installed in area B & 50% of area D
- Curbs are being poured around parking and entrance area North of building
- Paving of some areas to begin in next two weeks
- Inspections are ongoing by Pa Soil & Rock and Plum Borough inspectors and utility companies
- Safety meeting reports have been turned in weekly from contractors

Project Photos











