

New Holiday Park Elementary School Monthly Report



July 10, 2014

Russo Construction Services

“Holiday Park Elementary Project”

- Steel erection completed in all areas
- Steel is detail complete in all areas
- All second floor slabs has been poured
- Areas B & D first floor slabs have been poured
- Area C first floor slab to be poured 7-17-14
- Foundation block is complete in all areas
- Site is 90% on final grade
- Temporary road has been installed around site
- Both Keyways are complete and graded
- Slopes have been seeded around site
- Site storm is 80% complete
- Site sanitary is 70% complete
- Underground water retention pond is complete
- Plumbing underground is complete in all areas
- Plumbing drains, vents and water lines are complete in areas B and D
- Electrical underground in area B, D and C and ongoing in A
- Interior masonry mock-up is complete
- CMU block in area B is complete and ongoing in D
- Block walls between classrooms on second floor B, D and first floor B are complete

- Corridor walls in area B first and second floors are complete and ongoing in D
- Exterior Brick is being installed in area B
- Duct work has begun to be installed in area B and D
- HVAC hangers and piping are being installed in areas B & D
- Inspections are ongoing by Pa Soil & Rock and Plum Borough inspectors and utility companies
- All inspections have passed to this point
- Value engineering of products is ongoing
- Safety reviews are ongoing and we are receiving weekly safety reports from contractors

Project Photos











