

# **New Holiday Park Elementary School Monthly Report**



**June 3, 2014**

**Russo Construction Services**

# “Holiday Park Elementary Project”

- Steel erection completed in all areas
- Steel is detail complete in areas B, D and ongoing in C & A
- Area B and D second floor slab has been poured
- Area B first floor slab to be poured 6-4-14
- Footers are complete in all areas
- Foundation block is ongoing in area A
- Building pad is all on final grade
- Site is 85% on final grade
- Temporary road has been installed around site
- Both Keyways are complete
- Site storm is ongoing
- Excavator has begun working on underground water retention pond
- Plumbing underground is complete in B, D and C and ongoing in A
- Plumbing drains and water lines are being installed in areas B and D
- Electrical underground in area B and D are complete and C is ongoing
- Interior masonry mock-up is complete
- CMU block is at 4' around area B and is now being grouted

- Block walls between second floor B classrooms has started
- Duct work has begun to be installed in second floor B
- Inspections are ongoing by Pa Soil & Rock and Plum  
Borough inspectors and utility companies
- All inspections have passed to this point
- Value engineering of products is ongoing
- Safety reviews are ongoing and we are receiving weekly  
safety reports from contractors

## Project Photos

















