

New Holiday Park Elementary School Monthly Report



May 12, 2014

Russo Construction Services

“Holiday Park Elementary Project”

- Steel erection completed in areas B,D and C
- Steel fabrication is ongoing for areas A
- Steel is detail complete in areas B and D
- Area B second floor slab has been poured
- Rebar installation for footer is ongoing
- Footers are complete in areas B, D and C
- Footers are ongoing in area A
- Foundation block is completed in areas B, D and C
- Building pad is all on final grade
- Site is 80% on final grade
- Temporary road has been installed around site
- Key way #2 is complete and #1 is 75%
- Site storm is ongoing
- Plumbing underground is complete in B, D and C and ongoing in A
- Electrical underground in area B, D and C is ongoing
- Interior masonry mock-up is complete
- CMU block to start this week
- Inspections are ongoing by Pa Soil & Rock and Plum Borough inspectors and utility companies
- All inspections have passed to this point

- Product submittals are continuing and long lead items have been addressed and approved
- Value engineering of products is ongoing
- Safety reviews are ongoing and we are receiving weekly safety reports from contractors

Project Photos









