

New Holiday Park Elementary School Monthly Report



September 10, 2014

Rucon Inc.

(PBSD Owners Representative)

“Holiday Park Elementary Project”

- All stairway concrete has been poured
- Temporary road has been installed around site
- Site storm is complete
- Site sanitary is complete
- Site water lines have been installed and tested
- Plumbing drains, vents and water lines are complete in areas B & D and 75% in areas C & A
- Roof drains complete in areas B, D, C & ongoing in A
- Plumbing rough-in complete in restrooms in areas B,C,D & ongoing in A
- Sprinkler piping installation started in areas D & B
- Water heaters roughed-in at mechanical room
- Electrical underground conduit complete in all areas
- Cable tray brackets and conduit is being installed in ceiling
- Electric control room units being roughed-in
- Roof complete in area B, D & ongoing in area A
- CMU block in area B, D & C is complete and ongoing in A
- Block walls between classrooms on first and second floor B, D are complete
- Corridor walls in area B & D first and second floors are complete
- Exterior Brick in area B is complete & 75% complete in D

- Duct work is being installed in all areas
- HVAC piping is being installed in all areas
- Administration area framing started
- Bulk head framing started in area B corridor
- Windows to be installed in area B starting 9-15-14
- Curbs and sidewalks to be started in next 2 weeks
- OSHA inspection 8-19-14 was complete with no violations
- Inspections are ongoing by Pa Soil & Rock and Plum Borough inspectors and utility companies
- All inspections have passed to this point
- Safety reviews are ongoing and we are receiving weekly safety reports from contractors

Project Photos









